



LEPELLE-NKUMPI MUNICIPALITY

PROGRESS ON 2007/8 PROJECTS

INFRASTRUCTURE

ROADS AND STORM WATER

Mathibela Road

The project has started in this rainy season. The road will cover 2km for the tune of R4 million rand funded through MIG. The construction is at sub-grade level.

Mamaolo to Seleteng

The road is implemented by Road Agency Limpopo .Designs and surveys are completed. The tender for construction has been advertised and awaiting to be awarded.

Lebowakgomo Zone B Street

A number of streets that were surfaced at Zone B are complete to base level stabilized at 2% cement. Asphalt surfacing has begun at one street which could not be completed before December holidays.Kerbing has already been started.

Lebowakgomo Zone F Street

There are two streets of 2km each constructed by two different service providers ,ie

- The streets are at base layer and progress is being disturbed by rain .The base layer could not be compacted to the required density of 98-100% therefore the contractor needs to redo the job.
- The streets are completed and at the present moment the contractor is busy with kerbing.

Lebowakgomo Zone A Paving

Phase one of this project is completed and opened for traffic and work. The contractor is now busy with phase two of road bedding.

Lebowakgomo Zone R & P (EPWP)

These two roads project will be done as per EPWP specifications. It is out on tender.

High Masts

The high masts will be installed at Mogodi, Lebowakgomo Zone B & P. This is already out on tender.

Storm Water Management

Master plan for Mathibela and Lebowakgomo Storm Water has been completed and the tender has already been advertised.

Pothole Repairs

The Contractor is busy with repairs and control of storm water at Lebowakgomo Bester.

EXTENSION OF TRAFFIC STATION

The construction has started with the extension of Traffic offices and it is at wall plate level.

ELECTRIFICATION:

Electrification of Unit R, Phalakoane, Bothonyeng, Letlhokoaneng Extension is in process as the tender for these projects has already been advertised.

LOCAL ECONOMIC DEVELOPMENT

The following projects are some of the biggest LED Projects which are funded and in the process of being implemented this financial year:-

Goats Cooperative- Hunadi 'a Modipadi Project:

It has been funded by Lepelle-Nkumpi, Capricorn District Municipality and LIBSA by 3 million rands. First phase of identifying and clearing the field has been completed and fencing material has also been purchased.

Bee-Hives-Zebediela Bee-hives Project

The Business plan has been developed and a Co-operative is in the process of registration. Furthermore, 400 hectares of land has been allocated to this project.

REVENUE

DEBT COLLECTION

The municipality has embarked on a campaign called 'Dintlo tše lesome' (10 Houses), which is part two or continuation of 'Lefela Ditirelo Campaign', that was launched with the aim of strengthening the importance of Payment of services for bettering service delivery in March 2007.

Therefore with the ‘Dintlo tše lesome‘ campaign ,each and every official , starting from the top Manager , down to the most junior official has each been allocated 10 Households with outstanding payments of services. The objective is that you visit them, explain the importance of paying for services, advice them on possible options for payments of services and also manage their accounts regularly.

The campaign has made a positive impact in the sense that Revenue collection has improved with 40% since the launch of this campaign.

Since more people understand the importance of paying for services, they flock to the municipality, either for making payments or arrangements on how they will settle their accounts as per monthly installments.

VALUATION ROLL

Consultant and casuals has been appointed .They have been on site ever since November 2007 . With progress received, they are likely to complete their task within the time lines given by the municipality.