

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		storm water received attend to within two weeks		water received and attend to within two weeks						ed and attended		ed and attended		ed and attended		d and attended within two weeks		
Tec 45	Basic service delivery	Number of km of existing tarred roads ressealed at	-	Resealing of 0.8 km of road at Lebowakgom Unit	-	R3 000 000.0	R3 523 823.0	own	16 17&18	Site handed over	site handed over minutes	Resealing of 0.8 km of road at Lebowakgom	progress report	Resealing of 0.8 km of road at Lebowakgom	Completion certificate	-	-	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter				2 nd Quarter				3 rd Quarter				4 th Quarter				Discontinued or Not Discontinued
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
		Lebowakgom o unit A by end of fourth quarter		A by end of fourth quarter								omo unit A		Unit A by end of fourth quarter												
Tec 46	Basic service delivery	Number of km of road Upgraded from gravel	-	Upgrading of 0.8 km of road & storm water at	-	R7 000 000.00	R1 500 000.00	Own	15	Finalisation of the design (scope of)	design repository	Procurement of contractor (specific)	appointment of letter	Upgrading of 0.8 km of road & Storm	Progress repository	Upgrading of 0.8 km of road and storm water at	Completion certificate									Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		to paving block Zone B ward 15		zone B by end of fourth quarter						work s)		on, evaluation and adjustment		m water rat Lebo wa kg omo unit B		Lebow akgom o Unit B by end of fourth quarter		
											Progr ess and nditu m of road at repo	Progr ess and nditu m of road at repo	Progr ess and nditu m of road at repo	Progr ess and nditu m of road at repo	Progr ess and nditu m of road at repo	Progr ess and nditu m of road at repo	Compl ion certifi cate	Not Discontinued
Tec 47	Basic service delivery	Number of km of road Upgraded from gravel	-	Upgrading of 1.7 km of road & storm water constr	-	R15 000 000	R9 207 900.00	Own	16&17	Upgrading of 1.7km of road at Zone	Progr ess and nditu m of road at repo	Upgrading of 1.7km of road at Zone	Progr ess and nditu m of road at repo	Upgrading of 1.7km of road & stor	Progr ess and nditu m of road at repo	Upgrading of 1.7km of road & storm water constr	Compl ion certifi cate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discounted
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		to Target at Zone S to BA phase 2 (Ward 16 & 17. Multiyear 3.9km) by end of fourth quarter		ucted by end of fourth quarter						Sto BA phase 2	rt	Sto BA phase 2	rt	m water at Zone S to BA phase 2	rt	ucted by end of fourth quarter		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised Budget	Source of funds	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
Tec 48	Basic service delivery	Number of km of main road tarred from Zone S to Q - Lebowakgom (Ward 16 & 17) by end of fourth quarter	-	Tarri ng of 1.0 km road & storm water constr ucted by end of fourth quarter	-	-	R9 500 000 00	Own	16&17	Proc urem ent of the Cont racto r and site hand over	appro intm ent lette r	Tarri ng of 1.0k m of road from Zone S to Q - Lebo wakgom	Progr ess and expe nditu re repo rt	Tarri ng of 1.0k m of road from Zone S to Q - Lebo wakgom	Progr ess and expe nditu re repo rt	Tarri ng of 1.0km road and storm water constr ucted by end of fourth quarter	Comp letion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter				2 nd Quarter				3 rd Quarter				4 th Quarter				Discontinued or Not Discontinued
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
		1																								
Tec 49	Basic service delivery	Number of km of road upgraded from gravel to tar of Majiane/Makung/Makapea (Ward 24 &	-	Upgrading of 0.9 km of road & storm water constructed by end of fourth quarter	-	R8 000 000.00	R1 000 000.00	Own	24&19	Finalisation of the designs	design repository	Procurement of the contractor	appointment letter	Upgrading of 0.9 km of road & storm water storage	Progress and expenditure	Upgrading of 0.9 km of road & storm water constructed by end of fourth quarter	Completion certificate									Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter Target		2 nd Quarter Target		3 rd Quarter Target		4 th Quarter Target		Discontinued or Not Discontinued
										Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	
		19, multiply ear project 0.9km) by end of fourth quarter																
Tec 50	Basic service delivery	Number of road Upgraded at Mooip laas	-	Upgrading of 0.6 km of road, storm water	-	R5 500 000 00	R4 500 000 00	Own	26	Finalisation of the designs	Design of the contract	Procurement of the letter	Approving of 0.6 km of road, storm water and	Progress and expenditure of road, storm water and	Upgrading of 0.6km of road, storm water and	Completion certificate	Not Discontinued	

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War. d No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		from gravel to paving blocks and storm water control		& bridge constructed by end of fourth quarter								actor		m water and bridge at Mooi plaas		rt bridge constructed by end of fourth quarter		
		(Multi-year) (Ward 26) by end of fourth quarter																

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
Tec 51	Basic service delivery	Number of km of road upgraded from gravel to paving blocks and storm water control	-	Upgrading of 2km of road & storm water constructed by end of fourth quarter	-	R5 795 000.00	R2 000 000.00	Own	29	Finalisation of the design	Procurement of the contractor	-	-	-	-	-	-	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discorded or Not Discorded
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		(Multi-year) (Ward 29) by end of fourth quarter																
Tec52	Basic service delivery	Number of Bridges constructed at Lehlokwaneng	-	Construct one bridge at Lehlokwaneng by	-	R4 540 000.00	R4 540 000.00	Own	25	Construction of one bridge at Lehlokwaneng	Progress of one bridge at Lehlokwaneng	Construction of one bridge at Lehlokwaneng	Progress of one bridge at Lehlokwaneng	Construction of one bridge at Lehlokwaneng	Progress of one bridge at Lehlokwaneng	Construct one bridge at Lehlokwaneng by end of	Completion certificate	Not Discorded

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		Tswaineng (Ward 25) by end of fourth quarter		end of fourth quarter						Tswana ing		Tswana ing		Tswana ing		fourth quarter		
Tec53	Basic service delivery	Number of km of road and storm water drainage- Constr	-	Construction of 1.1 km of road & storm water constructed by end	-	R10 000 000	R2 000 000.00	Own	08	Finalisation of the designs	design of the report	Procurement of the contractor	approval of letter	Construction of 1.1km of road and storm water	Progress and expenditure	Construction of 1.1km of road and storm water at Mogotlane	Completion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
		located at Mogotlane (Ward 08) by end of fourth quarter		of fourth quarter														
Tec 54	Basic service delivery	Number of km of Storm water drainage road	-	Construction of 1.1 km of storm water drainage by	-	R10 000 000.00	R2 000 000.00	Own	1081	Finalisation of the designs	Design repository	Procurement of the contractor	Appointment of letter of 1.1 km of storm water	Construction of 1.1 km of storm water	Progr	Construction of 1.1 km of storm water at sehlab	Completion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Discontinued
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
		Constructed at Sehlabeng/Hlakakano (Ward 10 & 11) by end of fourth quarter		end of fourth quarter										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
Tec 55	Basic service delivery	Number of km of Storm water	-	Construction of 1.1 km of storm	-	R10 000 000	R2 500 000.00	Own	14	Procurement of the	approval of letter	Construction at 35%	progress and expenditure	Construction of 1.1 km of	Progress and expenditure	Construction of 1.1 km of storm	Completion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of Funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		drainage Constructed at Rakgoatha (Ward 14) by end of fourth quarter		water drainage by end of fourth quarter						Contractor				re stor m water at Rakgoatha by end of fourth quarter				
Tec56	Basic service delivery	Number of km of Storm water	-	Construction of 1.1 km of storm	-	R10 000 000	R2500 000.00	Own	08	Finalisation of the design	design	Procurement of the	approachment letter	Construction of 1.1km of road	Progress report	Construction of 1.1km of road	Completion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		drainage Constructed at-Mathibela (Ward 08) by end of fourth quarter		water drainage by end of fourth quarter						ns		contractor		storage and expenditure at Mathibela by end of fourth quarter				
Tec57	Basic service delivery	Number of km of road and	-	Construction of 1.0 km of road &	-	R8 683 054 .63	R7 598 054.6 3	MIG	13	Construction of 1.0km of	Progress and expenditure of 1.0km of	Construction of 1.0km of	Completion of 1.0km of	-	-	-	-	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funds	Ward No	1 st Quarter				2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Project	Portfolio of Evidence	Project	Portfolio of Evidence	Project	Portfolio of Evidence	Project	Portfolio of Evidence			
		storm water Upgraded from gravel to tar Hwele rearing (Ward 13) by end of second quarter	storm water constructed by end of second quarter							road and storm water rat Hwele rearing	reposition	and storm water rat Hwele rearing by end of second quarter	locate							
Tec 58	Basic service	Number of	-	Construction	-	R10 569 62	R8541 379.6	MIG	23	Construction	Progress	Construction	Completion	-	-	-	-	-	-	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
	delivery	km of road and storm water Upgraded from gravel to tar Hweshane ng (Ward 23) by end of second quarter	of 1.2 km of road & storm water constructed by end of second quarter	0.52	3					on of 1.2km of road and repository	and expenditure of road and repository	on of 1.2km of road and repository	on certificate					continued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		r																
Tec59	Basic service delivery	Number of km of road and storm water upgraded from gravel to tar Rakgo athwa Intern al Streets	-	Construction of 0.1 km of road & storm water constructed by end first quarter (5.9km multi year)	-	R1 000 000 00	R1 290 803.50	MIG	14	Construction of 0.1km of road & storm water construction of 0.1km of road and expenditure of 0.1k	Progress and expenditure	-		-	-	-	-	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		(5.9 km: Multi-Year) (Ward 14) by end of first quarter								quarter								
Tec 60	Basic service delivery	Number of km of road and storm water Upgra	-	Construction of 0.8 km of road & storm water constr	-	R7 063 722 08	R5 000 000.00	MIG	01	Finalisation of the designs	design repository	Procurement of the contractor	appointment of letter of road & stor	Construction of 0.8km of road & storm water at	Completion certificate	Not Discontinued		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		ded from gravel to tar - Kliphui wel (Ward 01) by end of fourth quarter		ucted by end of fourth quarter														
Tec 61	Local Economic Development	Percentage of temporary workers	-	Percentage of jobs created through	-	R0.00	R0.00	Own	All wards	100% of jobs created through	List of appointed beneficiaries	100% of jobs created through	List of appointed beneficiaries	100% of jobs created through EPW	List of appointed beneficiaries	Percentage of jobs created through	List of appointed beneficiaries	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		appointed on by end of fourth quarter		EPWP by end of fourth quarter						ugh EPWP	ugh EPWP	P	EPWP by end of fourth quarter					
Tec 62	Basic service delivery	Development of recreational facilities Lesetsi (ward 25)	Number of recreational facilities developed at Lesetsi (ward 25)	Construction of one recreational facility at Lesetsi by end of fourth	-	R3 000 000.00	R1 000 000.00	Own	25	Finalisation of the scope of work and the design	Procurement of the contractor	appointment of one recreational facility at Lesetsi	Construction of one recreational facility at Lesetsi by end of fourth	Completion certificate				Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War. d No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discounted
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
			25)	quarter						ns				si		quarter		
Tec 63	Basic service delivery	Number of recreational Facilities developed at Maijane ward 24 by end of fourth quarter	-	Construction of one recreational facility at Maijane by end of fourth quarter	-	R3 000 000.00	R1 000 000.00	Own	24	Finalisation of the scope of work and the designs	design repository	Procurement of the contractor	approval letter	Construction of one recreational facility at Maijane	Progress report	Construction of one recreational facility at Maijane by end of fourth quarter	Completion certificate	Not Discounted

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
Tec 64	Basic service delivery	Number of recreational facilities developed at Lekuru ng (Ward 30) by end of fourth quarter	-	Construction of one recreational facility at Lekuru ng by end of fourth quarter	-	R3 000 000 00	R1 000 000.0	Own	30	Finalisation of the scope of work and the designs	design repository	Procurement of the contractor	approval letter	Construction of one recreational facility at Lekuru ng by end of fourth quarter	Progress repository	Construction of one recreational facility at Lekuru ng by end of fourth quarter	Completion certificate	Not Discontinued
Tec 65	Basic service	Number of	-	Construction	-	R3 000	R1 500 000.0	MIG	07	Finalisation	design repository	Procurement	approval	Construction	Progress	Construction	Completion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
										n of the scope of work and the designs	report	ent of the contractor	ent letter	on of one recreational facility at Makhu shwan eng by end of fourth quarter	and expenditure	of one recreational facility at Makhu shwan eng by end of fourth quarter	cate	ntinu ed
	delivery	recreational Facilities developed at Makhu shwan eng (ward 07) by end of fourth quarter		of one recreational facility at by end of Makhu shwan eng fourth quarter		000 00	0											
Tec 66	Basic service	Number of stadium	-	Refurbishment of	-	R5 137 000 00	R3 000 000.0	MIG	17	Finalisation of	design report	Procurement	appointment	-	-	-	-	Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War d No	1 st Quarter				2 nd Quarter				3 rd Quarter				4 th Quarter				Discontinued or Not Discountinued
										Target	Portfolio of Evidence	Project	Portfolio of Evidence	Target	Portfolio of Evidence	Project	Portfolio of Evidence	Target	Portfolio of Evidence	Project	Portfolio of Evidence	Target	Portfolio of Evidence	Project	Portfolio of Evidence	
	delivery	ms Refurbished at Lebowakgom o by end of fourth quarter		one stadium at Lebowakgom o by end of fourth quarter			0				the scope of work and the designs	it	of the contractor													due to budget constraint

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
Tec 68	Basic service delivery	Number of Waste Transfer Station construction completed at : Moleletane ward 12 by end of fourth quarter	-	Construction of one waste transfer station at Moleletane by end of fourth quarter	-	R2 500 000.00	R1 000 000.00	Own	12	Finalisation of the scope of work and the designs	Portfolio of Evidence	Procurement of the contractor	Portfolio of Evidence	Construction of one waste transfer station at Moleletane by end of fourth quarter	Portfolio of Evidence	Construction of one waste transfer station at Moleletane by end of fourth quarter	Completion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
Tec 69	Basic service delivery	Number of Waste Transfer Station construction at : Gampaha by end of fourth quarter	-	Construction of one waste transfer station at Gampaha by end of fourth quarter	-	R2 500 000.00	R1 000 000.00	Own	23	Finalisation of the scope of work and the designs	Portfolio of Evidence	Procurement of the contractor	Portfolio of Evidence	Construction of one waste transfer station at Gampaha by end of fourth quarter	Portfolio of Evidence	Construction of one waste transfer station at Gampaha by end of fourth quarter	Portfolio of Evidence	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War d No	1 st Quarter				2 nd Quarter				3 rd Quarter				4 th Quarter				Discontinued or Not Discontinued
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
Tec 70	Basic service delivery	Number of Waste Transfer Station construction at Ga-Matha batha/Mafef ward 27 by end of fourth quarter	-	Construction of one waste transfer station at Ga-Matha batha/mafef by end of fourth quarter	-	R2 500 000.00	R1 000 000.00	Own	27	Finalisation of design of work and the designs	Finalisation of design of work and the designs	Procurement of the contractor	Appointment of the contractor	Construction of one waste transfer station at Ga-Matha batha/mafef	Progress of one waste transfer station at Ga-Matha batha/mafef	Construction of one waste transfer station at Ga-Matha batha/mafef	Completion of one waste transfer station at Ga-Matha batha/mafef	Construction of one waste transfer station at Ga-Matha batha/mafef	Completion of one waste transfer station at Ga-Matha batha/mafef	Construction of one waste transfer station at Ga-Matha batha/mafef	Completion of one waste transfer station at Ga-Matha batha/mafef	Construction of one waste transfer station at Ga-Matha batha/mafef	Completion of one waste transfer station at Ga-Matha batha/mafef	Construction of one waste transfer station at Ga-Matha batha/mafef	Completion of one waste transfer station at Ga-Matha batha/mafef	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter				2 nd Quarter				3 rd Quarter				4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		Number of wetlands fenced and rehabilitated at Motla podi ward 05 by end of fourth quarter	-	Fencing and rehabilitation of one wetland at Motla podi by end of second quarter	-	R500 000.00	-	Own	05	Fencing and rehabilitation of one wetland at Motlapodi	Progress and expenditure reported	Completion of one wetland at Motlapodi	Completion of one wetland at Motlapodi	-	-	-	-	-	-	-	-	-	-	Discontinued or Not Discontinued
Tec 71	Basic service delivery																							Discontinued or Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War d No	1 st Quarter Target		2 nd Quarter Target		3 rd Quarter Target		4 th Quarter Target		Discontinued or Not Discontinued
										Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	
Tec 72	Basic service delivery	Number of wetlands fenced and Rehabilitated at : Mohlalatsi ward 28 by end of fourth quarter	-	Fencing and rehabilitation of one wetland at Mohlalatsi by end of second quarter	-	R500 000.00	R500 000.00	Own	28	Finalisation of the scope of work	Design of the project	Procurement of the contractor and construction	Appointment of the contractor	Fencing and rehabilitation of one wetland at Mohlalatsi by end of second quarter	Completion certificate	-	-	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War d No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		r																
Tec 73	Basic service delivery	Number of boreholes drilled and equipped at landfill	-	Drilling & equipping of boreholes at landfill, library, Civic centre, cultural centre,	-	R2 500 000.00	R2 366 900.00	own	17,18 & 20	Finalisation of the Scope of Work	scope of work reported	Procurement of the contractor	appointment letter	Drilling & equipping of boreholes at landfill, library, Civic centre	Progress report	Drilling & equipping of boreholes at landfill, library, Civic centre,	Completion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		centre, Traffic and technical department by end of third quarter		Traffic and technical department by end of third quarter														
Tec 74	Basic Service	Upgrading of Lebow	-	Upgrading of one	-	R2 000 000 00	-	Own	17	-	-	-	-	-	-	-	-	Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		Library : Sewer Connection and Clear View (Ward 17)		Library at Lebowakgom o by end of fourth quarter														due to budget constraint
Tec 75	Basic Service Delivery	Paving of Traffic Station (Client)	-	Paving of one traffic station offices by end	-	R1 000 000 00	-	Own	18	-	-	-	-	-	-	-	-	Discontinued due to budget

Initials: MM.....*MS*.....

Initials: Mayor.....*MM*.....

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discussed
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		s Parking (Ward 18)		of fourth quarter														et constant
Tec 76	Basic Service Delivery	-	Number of Municipal Offices Extended	-	Extension of one Municipal Offices	-	R2 882 000.00	own	17	-	-	-	-	-	-	Extension of one Municipal Offices	Completion certificate	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War d No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discounted
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
			ed at civic centre by end of fourth quarter		at civic centre by end of fourth quarter													
Tec 77	Good governance	Percentage of internal audit queries attended and response		100% of internal audit findings addressed annually	-	R00.0	R00.0	-	-	100% of internal audit findings addressed	Progress report	100% of internal audit findings addressed	Progress report	100% of internal audit findings addressed quarterly	Progress report	100% of internal audit findings addressed annually	Progress report	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter Target		2 nd Quarter Target		3 rd Quarter Target		4 th Quarter Target		Discontinued or Not Discontinued
										Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	
		ded on an annual basis		ly						quant erly		quant erly						
Tec 78	Good governance	Percentage of AGSA queries attended and responded on an annual basis	-	Percentage of AGSA findings addressed annually	-	R00.0	R00.0	-	-	100% of AGSA findings addressed quarterly	Progress report	100% of AGSA findings addressed quarterly	Progress report	100% of AGSA findings addressed quarterly	Progress report	100% of AGSA findings addressed annually	Progress report	Not discontinued
Tec 79	Good	Percentage	-	Percentage	-	R00.0	R00.0	-	-	100%	Progress	100%	Progress	100%	Progress	100% of risks	Progress	Not

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		on an annual basis		annually						implemented on a quarterly basis	Portfolio of Evidence	implemented on a quarterly basis	Portfolio of Evidence	implemented on a quarterly basis	Portfolio of Evidence	implemented on a quarterly basis	Portfolio of Evidence	
Tec 81	Good governance	Percentage of budget spent on an annual basis	-	Percentage of budget spent annually	-	R00.0	R00.0	-	-	100% of budget spent on a quarterly basis	Progress of report	100% of budget spent on a quarterly basis	Progress of report	100% of budget spent on a quarterly basis	Progress of report	100% of budget spent annually	Progress of report	Not discontinued
B+T01	Municip	GFAP compliance	Number	Compliance	-	R1	R1	Own	Whol	Com	Com	-	-	-	-	-	-	Not

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
	al financial viability and management	nt Annual Financial Statements compiled and submitted to stakeholders by August each financial year	er of GRAP compliant Annual Financial Statements compiled and submitted to stakeholders by August each financial	ation and submission of one GRAP annual financial statement by end of first quarter		7000 000.00	7000 000.00		e municipal	pile one GRAP Annual financial statement	plied report & proof of submission to AG and Treasury							discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
			all year															
B+T02	Municipal financial viability and management	Number of Monthly billing and revenue collection reports compiled and submitted to	-	Compilation of 12 monthly billing & revenue collection reports compiled & submitted on a	-	R00.0	R00.0	Own	Whole municipality	Compile three reports on monthly billing & revenue collection (2017/2018:	Three compiled reports on monthly billing & revenue collection	Compile three reports on monthly billing & revenue collection (July/Sept 2018	Three compiled reports on monthly billing & revenue collection (Oct/Dec 2018)	Three compiled reports on monthly billing & revenue collection (Jan/Mar2019)	Three compiled reports on monthly billing & revenue collection	Not discontinued		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discorded or Not Discorded
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		council		monthly basis						4th Quarter)		)						
B+T03	Municipal financial viability and management	Number of Monthly report of budgeted revenue and expenses compared to	-	Completion of 12 monthly report on revenue and expenses compared to	-	R00.0	R00.0	Own	Whole municipality	Completion of three reports on monthly Sectional reports (Jan/Mar 2019)	Three completed reports	Completion of three reports on monthly Sectional reports (Jan/Mar 2019)	Three completed reports	Completion of three reports on monthly Sectional reports (Jan/Mar 2019)	Three completed reports	Completion of three reports on monthly Sectional reports (Jan/Mar 2019)	Three completed reports	Not disclosed

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter Target				2 nd Quarter Target				3 rd Quarter Target				4 th Quarter Target				Discontinued or Not Discontinued
										Project	Portfolio of Evidence	Project	Portfolio of Evidence	Project	Portfolio of Evidence	Project	Portfolio of Evidence	Project	Portfolio of Evidence	Project	Portfolio of Evidence	Project	Portfolio of Evidence	Project	Portfolio of Evidence	
		red to the actual revenue and expenses		the actual revenue and expenses (three per quarter)						(2017/2018: 4th Quarter)		(July/Sept 2018)														
B+T04	Municipal financial viability and management	Completion of GRAP compliant fixed asset register by end of first quarter	Number of GRAP compliant fixed asset register	Completion of one fixed asset register by end of	-	R2 000 000.00	R2 000 000.00	Own	Whole municipality	Compliance with one GRASP fixed asset register	Signed fixed asset register	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
			Completed by end of first quarter	first quarter						ter								
B+T05	Municipal financial viability and management	Procurement plan completed for the year by end of fourth quarter	Number of Procurement plan completed for 2019/2020 financial year	Completion of one procurement plan by end of fourth quarter	-	R00.0	R00.0	Own	All wards	-	-	-	-	-	-	Completion of one procurement plan by end of fourth quarter	Signature of plan & submission to treasury	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	Ward No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discussions or Not Discussed
										Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	Project Target	Portfolio of Evidence	
			by end of fourth quarter															
B+T06	Municipal financial viability and management	Annual MSCOA compliance budget prepared and submitted to council by 31 May 2019	Number of Annual MSCOA A compliant budget compiled and submitted to council	Completion of one MSCOA A compliant budget by end of fourth quarter	-	R00.0	R00.0	Own	All wards	-	-	-	-	-	-	Completion of one Annual MSCOA A budget by 31 May 2019	Council Resolution and proof of submission to stakeholders	Not disclosed

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter Target		2 nd Quarter Target		3 rd Quarter Target		4 th Quarter Target		Discontinued or Not Discontinued
										Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	Project of Evidence	Portfolio of Evidence	
			1 by 31 May 2019															
B+T 07	Good governance	Percentage of internal audit queries attended and responded on an annual basis	-	Percentage of internal audit findings addressed annually	-	R00.0	R00.0	-	-	100% of internal audit findings addressed quarterly	progress of internal report	100% of internal audit findings addressed quarterly	progress of internal report	100% of internal audit findings addressed quarterly	progress of internal report	100% of internal audit findings addressed annually	progress of internal report	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
B+T08	Good governance	Percentage of AGSA queries attended and responded on an annual basis	-	Percentage of AGSA findings addressed annually	-	R00.0	R00.0	-	-	100% of AGSA findings addressed quarterly	progress of AGSA reports	100% of AGSA findings addressed	progress of AGSA reports	100% of AGSA findings addressed quarterly	progress of AGSA reports	100% of AGSA findings addressed annually	progress of AGSA reports	Not discontinued
B+T09	Good governance	Percentage of risks queried successfully	-	Percentage of risks findings addressed	-	R00.0	R00.0	-	-	100% of risks findings addressed	progress of risks reports	100% of risks findings addressed	progress of risks reports	100% of risks findings addressed quarterly	progress of risks reports	100% of risks findings addressed annually	progress of risks reports	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
		ed and responded on an annual basis		sed annually						esse d quarterly		esse d		erly				
B+T 10	Good governance	Percentage of mscoa phases implemented on an annual basis	-	Percentage of mscoa phases implemented on a quarterly basis	-	R00.0	R00.0	-	-	100% of mscoa phases implemented on a quarterly	progress report	100% of mscoa phases implemented on a quarterly	progress report	100% of mscoa phases implemented on a quarterly basis	Progress report	100% of mscoa phases implemented annually	Progress report	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Source of funding	War d No	1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter		Discontinued or Not Discontinued
										Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	Target	Portfolio of Evidence	
B+T 11	Good governance	Percentage of budget spent on an annual basis	-	Percentage of budget spent annually	-	R00.0	R00.0	-	-	100% of budget spent on a quarterly basis	Progress of budget report	100% of budget spent on a quarterly basis	Progress of budget report	100% of budget spent on a quarterly basis	Progress of budget report	100% of budget spent annually	Progress of budget report	Not discontinued