

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Used	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discarded or Not Discarded
		end of fourth quarter		quarter							quarter			Con sultant due to the number of households exceeds the appointed number	elect rification.		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
Tec13	Basic service delivery	Number of household to be Electrified at Matim e ward 24 (35H H) by end of fourth quarter	-	Electrification of 35 households at Matim e by end of fourth quarter	-	-	R499 800.00	R19 789.80	Own	24	Electrification of 35 households at Matim e by end of fourth quarter	Design finalised	Consultant appointed for designs	Not Achieved	The delay was on the finalisation of designs by appointed Consultant due	The project to be rolled over to the next financial year for electrification.	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Worked No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Perf orm ance						
															to the number of households exceeding the appointed number			

File Ref No	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
Tec14	Basic service delivery	Number of household to be Electrified at Maku shwa neng ward (35H) by end of fourth quarter	-	Electrification of 35 households at Maku shwa neng ward by end of fourth quarter	-	R95 200.00	R95 200.00	R0.00	Own	07	Electrification of 35 households at Maku shwa neng ward by end of fourth quarter	Design finalised	-	Not Achieved	The delay was on the finalisation of design by appointed Consultant due to	The project to be rolled over to the next financial year for electrification.	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/ Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017 /18 Annual Progr ress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ection	Actual Performance						
															the num ber of hous ehol ds exce edin g the appo inted num ber			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance						
Tec15	Basic service delivery	Number of households to be Electrified at Makgopong (Male upane) ward 20 (100H) by end of fourth quarter	-	Electrification of 100 households at Makgopong (Male upane) by end of fourth quarter	-	R1 700 000.00	R1 700 000.00	R542 299.14	Own	20	Electrification of 100 households at Makgopong (Male upane) by end of fourth quarter	Project nearing completion (80 %)	Site establishment	Not Achieved	The project could not start on time because of the late appointment of CLO and	To Fast Track the completion of the project but the 31 st of July 2019	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
											quarter				labo urer s			
Tec16	Basic service delivery	Number of households to be Electrified at Mashite ward 25 (50H H) by end of fourth	-	Electrification of 100 households at Mashite by end of fourth quarter	-	R136 000.00	R136 000.00	R416 53.80	Own	25	Electrification of 100 households at Mashite by end of fourth	Design finalised	Consultant appointed for designs	Not Achieved	The delay was on the finalisation of the design by appointed Consultants	The project to be rolled over to the next financial year for elect	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Perf orm ance						
		quarte r									quar ter				nt due to the number of hous ehols exce edin g the appo inted num ber	rifica tion.		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec17	Basic service delivery	Number of households to be Electrified at Mogot ward 9 (100H) by end of fourth quarter	-	Electrification of 100 households at Mogot ward 9 by end of fourth quarter	-	R272 000.00	R272 000.00	R0.00	Own	09	Electrification of 100 households at Mogot ward 9 by end of fourth quarter	Design finalised	Consult appointed for designs	Not Achieved	The delay was on the finalisation of the design by appointed Consultant due to	The project to be rolled over to the next financial year for electification.	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Worked No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discussed or Not Discussed
											Projected	Actual Performance						
															the number of households exceeding the appointed number			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Perf orm ance						
Tec18	Basic service delivery	Number of household to be Electrified at Manai Leng ward 11 (150H H) by end of fourth quarter	-	Electrification of 150 household at Manai Leng by end of fourth quarter	-	R408 000.00	R408 000.00	R95 602.56	Own	11	Electrification of 150 household at Manai Leng by end of fourth quarter	Design finalised	Consultant appointed for designs	Not Achieved	The delay was on the finalisation of the design by appointed Consultant due to	The project to be rolled over to the next financial year for electrification.	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/ Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017 /18 Annual Progr ress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Perf orm ance						
															the num ber of hous ehol ds exce edin g the appo inted num ber			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
Tec19	Basic service delivery	Number of households to be electrified	-	Electrification of 150 households at Mathi belah ward 8 (150 HH) by end of fourth quarter	-	R408 000.00	R408 000.00	R95 626.56	Own	08	Electrification of 150 households at Mathi belah ward 8 by end of fourth quarter	Design finalised	Consultant appointed for designs	Not Achieved	The delay was on the finalisation of designs by appointed Consultant due to	The project to be rolled over to the next financial year for elect rification.	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/ Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress	2017 /18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ection	Actual Performance		the number of house holds exceeding the approved number			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
Tec20	Basic service delivery	Number of households to be Electrified at Kliphu iwel ward 1 (25H H) by end of fourth quarter	-	Electrification of 25 households at Kliphu iwel by end of fourth quarter	-	R68 000.00	R68 000.00	R0.00	Own	01	Electrification of 25 households at Kliphu iwel by end of fourth quarter	Design finalised	-	Not Achieved	The delay was on the finalisation of the design by appointed Consultant due to	The project to be rolled over to the next financial year for electrification.	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revis ed KPI	Annua l Target	Revis ed Target	Appro ved Budget	Revis ed/Adj usted Budget	Annua l Expense diture	Source of fundin g	War d No	2018/19 Annual Progress		2017 /18 Ann ual Prog ress	Achi eved /Not Achi eved	Rea son for Vari ance	Mitig ation Mea sure	Portf olio of Evid ence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance			the num ber of hous ehol ds exce edin g the appo inted num ber			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Projectio n	Actual Performance						
Tec21	Basic service delivery	Number of households to be Electrified at Tjiane ward 30 (85H H) by end of fourth quarter	-	Electrification of 85 households at Tjiane by end of fourth quarter	-	R231 200.00	R231 200.00	R0.00	Own	30	Electrification of 85 households at Tjiane by end of fourth quarter	Design finalised	-	Not Achieved	The delay was on the finalisation of the design by appointed Consultant due to	The project to be rolled over to the next financial year for electrification.	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/ Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017 /18 Annual Progr ress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ection	Actual Performance						
															the num ber of house holds exceed ing the approved num ber			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
Tec22	Basic service delivery	Number of household to be Electrified at Dublin ward 29 (60) by end of fourth quarter	-	Electrification of 60 households at Dublin by end of fourth quarter	-	R163 200.00	R163 200.00	R0.00	Own	29	Electrification of 60 households at Dublin by end of fourth quarter	Design finalised	Require quotation issued to panel of consultants	Not Achieved	The delay was on the finalisation of the design by appointed Consultant due to	The project to be rolled over to the next financial year for elect rification.	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revis ed KPI	Annua l Targe t	Revis ed Targe t	Appro ved Budg et	Revis ed/Adj usted Budg et	Annua l Expen diture	Source of fundin g	Ward No	2018/19 Annual Progress	2017 /18 Ann ual Prog ress	Achi eved /Not Achi eved	Rea son for Vari ance	Mitig ation Mea sure	Portf olio of Evid ence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance		the num ber of hous ehol ds exce edin g the appo inted num ber			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Perf orm ance						
Tec23	Basic service delivery	Number of household to be Electrified at Zone B by end of fourth quarter (35)		Electrification of 35 households at Zone B by end of fourth quarter	-	R600 000.00	R499 800.00	R0.00	Own	15	Electrification of 35 households at Zone B by end of fourth quarter	Design finalised	-	Not Achieved			Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discussed or Not Discussed
											Projected Annual Performance						
Tec24	Basic service delivery	Number of households to be Electrified at Ngwa name/ Mafef e New Stand s ward 29 (120) by end of fourth	-	Electrification of 120 households at Ngwa name/ Mafef e new stand s by end of fourth quarter	-	R1 984 000	R1 984 000.	R0.00	INEP	29	Electrification of 120 households at Ngwana/ Mafef e new stand s by end of	-	Not Achieved	The delay was on the finalisation of the design of the next financial year for election.	The project to be rolled over to the next financial year for election.	Completion certificate	Not Discussed

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discarded or Not Discarded
		quarter									fourth quarter			the number of households exceeding the appointed number			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance						
Tec25	Basic service delivery	Number of household to be Electrified at Mamogasho a Ward 6 (280H) by end of fourth quarter	-	Electrification of 280 household at Mamogasho a by end of fourth quarter	-	R4 704 000.00	R4 704 000.00	R202 024.58	INEP	06	Electrification of 280 household at Mamogasho a by end of fourth quarter	Design finalised.	Consult appointed for designs	Not Achieved	The delay was on the finalisation of designs by appointed Consultant due to	The project to be rolled over to the next financial year for electrification.	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/ Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017 /18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ection	Actual Performance						
															the num ber of house holds exceedin g the approved num ber			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Perf orm ance						
Tec26	Basic service delivery	Number of households to be Electrified at Blydrift ward 1 (198) by end of fourth quarter	-	Electrification of 198 households at Blydrift by end of fourth quarter	-	R3 310 000	R3 310 000.	R0.00	INEP	01	Electrification of 198 households at Blydrift by end of fourth quarter	Design finalised	Require for quotation issued to panel of consultants	Not Achieved	The delay was on the finalisation of the design by appointed Consultant due to	The project to be rolled over to the next financial year for electification.	Completion certificate	Not Disc ontinued

File Ref No	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
															the number of households exceeding the appointed number			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discarded or Not Discarded
											Projected	Actual Performance						
Tec27	Basic service delivery	Number of households to be Electrified at Matjati ward (150) by end of fourth quarter	-	Electrification of 150 households at Matjati by end of fourth quarter	-	-	R255 000.00	R0.00	INEP	12	Electrification of 150 households at Matjati by end of fourth quarter	Design finalised.	-	Not Achieved	The delay was on the finalisation of the design by appointed Consultants due to	The project to be rolled over to the next financial year for electrification.	Completion certificate	Not Discarded

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance		the number of households exceeding the appointed number			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec28	Basic service delivery	Number of High mast Lights to be completed by end of fourth quarter: one per village (Math abath a,Rak goath a,Mog	-	-	Completion of 16 high mast lights (one per village) by end of fourth quarter (Math abath a,Rak goath a,Mog	-	R1 39 6 956. 00	R1 35 5 353. 35	own		Completed on of 16 high mast lights (one per villa ge) by end of fourth quarter	Completed and Energise d	Project at energizat ion applicatio n stag e at Esko m	Achieved	None	None	Completion Certificate	Not disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance					
		a,Mog otlane , Zone F, Zone B819, Zone B331 5, Zone A, Zone Q280, Zone Q54, Zone R102 3, Zone	otlane , Zone F, Zone B819, Zone B331 5, Zone A, Zone Q280, Zone Q54, Zone R102 3, Zone R								(Mat haba tha, Rak goat ha,M ogotl ane, Zone e F, Zone e B81 9, Zone e B33 15, Zon						

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Potential of Evidence	Disc ontin ued or Not Disc ontin ued
											Proje ction	Actual Performance					
		R church, Zone S 1232, Mama olo, Leset se, Maija ne & Zone F chicke n Licke n)			church, Zone S 1232, Mama olo, Leset se, Maija ne & Zone F chicke n Licke n)						e A, Zone Q28 o, Zone Q54, Zone R10 23, Zone R church, Zone S 1232						

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War and No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discarded or Not Discarded
											Project	Actual Performance						
											Mam aolo, Lese tse, Maijane & Zone F chicken Licken)							
Tec29	Basic service delivery	Number of High mast Lights	-	Construction of 12 high	-	R4 440 000.00 (R370 000.00)	-	R0.00	own	01,3, 2,29, 29,2 7,17, 25,2	-	-	-	-	-	-	-	Discarded due to

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discontinued or Not Discontinued
		constructed by end of fourth quarter: one per village (Kgwa ripe, Gedro ogte, Serul eng, Motsa ne, Malak abane		mast lights (one per village) by end of fourth quarter (Kgwa ripe, Gedro ogte, Serul eng, Motsa ne, Malak		0 per one high mast light)				1,30, 25 & 28	Projection	Actual Performance						budget constraints

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Worked No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
		ng, Bodutlulo, Lebo wakgomo Librar y, Nkoto kwan e, Makur ung, Tjiane , Kgwar atlou &		Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure			Proj ectio n	Actu al Perf orm ance	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
		ng, Bodutlulo, Lebo wakgomo Librar y, Nkoto kwan e, Makur ung, Tjiane , Kgwar atlou &		abane ng, Bodutlulo, Lebo wakgomo Librar y, Nkoto kwan e, Makur ung, Tjiane , Kgwar atlou &														

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance					
Tec30	Basic service delivery	Number of High mast Lights constructed by end of fourth quarter: one per village (Marulaneng ,	-	-	Construction of 04 high mast lights (one per village) by end of fourth quarter (Marulaneng	-	R1 13 2 000.00 (R283 000.00 per one high mast light)	R954 231.67	own	20,220 & 19	Construction of 04 high mast light s (one per villa ge) by end of fourt h	Practically completed	Not Achieved	The delay for finalisation of the project is on the process of energization of the high	Eskom to be engaged to speed up the process of energization	Completion Certificate	Not disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discussed or Not Discussed
											Project	Actual Performance						
		Mama olo/Makgoa thane, Landfi ll site and Maka epea			, Mama olo/Makgoa thane, Landfi ll site and Maka epea						quarter (Marulan eng, Mam aolo/Mak goat hane , Land fill site and Mak aepe a				mast lights			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projection	Actual Performance						
Tec 31	Basic service delivery	Percentage of job cards on electricity received and attended to within two weeks	-	100% of job cards on electricity received and attended within two weeks	-	R3 600 000.00	R5 100 000.00	R0.00	own	Who le municipal ity	100 % of job cards on electricity received and attended within two weeks	100 % (79) of Job cards on electricity received and attended	-	Achieved	None	None	Monthly Reports	Not disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance						
Tec32	Basic service delivery	Number of community hall constructed at Makurung village (Ward 21) by end of second quarter	-	Construction of one community hall at Makurung by end of second quarter	-	R1 096 2 15.39	R1 096 2 15.39	R1 439 137.08	MIG	21	Construction of one community hall at Makurung by end of second quarter	One Hall Constructed	Site establishment and clearance	Achieved	None	None	Completion Certificate	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance					
Tec 33	Basic service delivery	Number of community hall constructed at Ga-Ledwaba village (Ward 13) by end of second quarter	-	Construction of one community hall at Ga-Ledwaba by end of second quarter	-	R4 356 690.53	R4 900 000.00	R0.00	MIG	13	Construction of one community hall at Ga-Ledwaba by end of second	Project handed over and site established	Not Achieved	The delay for construction was due to the next financial year for construction	The project to be rolled over to the next financial year for construction	Completion certificate	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projectio n	Actual Performance					
Tec 34	Basic service delivery	Number of community hall Constructed at Mashi	-	Construction of one community hall at Mashi	-	R2 473 273. 91	R2 473 273. 91	R2 343 373.91	MIG	25	Construction of one community hall	Electricity not connected	Not Achieved	Waiting for Eskom for Energization	Make a follow up with Eskom for energ	Completion certificate	Not disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc on tin ued or Not Disc on tin ued
											Proj ectio n	Actu al Perf orm ance					
		te village (Ward 25) by end of second quarter		village by end of second quarter							at Mas hite villa ge by end of seco nd quar ter			of the hous ehols	gizat ion in the next finan cial year.		
Tec 35	Basic service delivery	Numb er of comm unity hall Const ructed	-	Const ructio n of one comm unity hall at	-	R2 473 272 94	R2 473 272 94	R2 466 803.5 6	MIG	06	Con struc tion of one com muni	One com muni ty hall com	Site esta blish ment	Achi eved	Non e	Com pleti on certif icate	Not disc on tin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
				Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
		at Bolahl akgo mo village (Ward 06) by end of second quarter		Bolahl akgo mo by end of second quarter							ty hall at Bola hlak gom o by end of seco nd quar ter						
Tec 36	Basic service delivery	Number of community hall Const	-	Const ruction of one community	-	R4 500 000 00	R4 900 000 00	R0.00	MIG	03	Con struc tion of one com site	-	Not Achieved	The delay was due to	The project to be rolled	Completion certificate	Not disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
		ructed at Ga-Molap o village (Ward 03) by end of fourth quarter		hall at Ga-Molap o village by end of fourth quarter							muni ty hall at Ga-Molap o villa ge by end of fourth quarter	esta blish ment done			slow progress or finalisation of design by consultant	over and construction to be finalised in the next financial year.		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance					
Tec 37	Basic service delivery	Number of community hall Constructed at Dublin village (Ward 29) by end of second quarter	-	Construction of one community hall at Dublin by end of second quarter	-	R2 500 000 00	R2 500 000 00	R2 335 063.80	Own	29	Construction of one community hall at Dublin by end of second quarter	Site establishment and clearing	Not achieved	The delay was due to Energy gazat ion by Esko m and snag list by contractor	Follow up with Esko m for energizat ion and completion of the snag list.	Completion certificate	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
Tec 38	Basic service delivery	Number of community hall Constructed at Maralaleng village (Ward 19) by end of fourth quarter	-	Construction of one community hall at Maralaleng village by end of fourth quarter	-	R4 500 000 00	R1 500 000 00	R0.00	Own	19	Construction of one community hall at Maralaleng village by end of fourth	BAC Report submitted to the municipality manager	-	Not achieved	Letter of appointment not issued.	Expenditure finalisation of the appointment by end of first quarter (2019/20)	Completion certificate	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance					
Tec 39	Basic service delivery	Number of community hall Constructed at Magat le village Ward (04) by end of second	-	Construction of one community hall at Magat le village by end of fourth quarter	-	R4 000 000 00	R2 000 000 00	R0.00	Own	04	Construction of one community hall at Magat le village by end of fourth quarter	-	Not Achieved	The delay was due to slow progress or finalisation of designs by	The project to be rolled over and construction to be finalised in the	Completion certificate	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ection	Actual Performance						
		d quarter (Thus ong Centre)									of fourth quarter				cons ultant	next financial year.		
Tec 40	Basic service delivery	Number of grade A VTS Const ructed at Lebo wakg omo Zone	-	Const ruction one VTS at Lebo wakg omo Zone A by end of fourth	-	R4 000 000 00	-	R0.00	Own	18	-	-	Project at design stage	-	-	-		Disc ontinued due to budget constraints

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance					
Tec 41	Basic service delivery	Number of Construction of Community centre at Malakabane (Mase)	-	Construction of one community centre at Malakabane by end of fourth	-	R800 000 00	R1 200 000 00	R0.00	Own	29	Construction of one community centre at Malakabane by	Project handover done	Not achieved	Finalisation of the negotiations with regard to tendered amount	Fast tracking site establishment and construction in the next financial	Completion certificate	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance					
		nyelet se ward 29) by end of fourth quarter		quarter							end of fourth quarter			took long.	cial year.		
Tec 42	Basic service delivery	Construction of Community centre at Hlaka no	Number of community centre's constructed at Hlaka no	Construction of one community centre at Hlaka no	-	R800 000 00	R1 200 000 00	R0.00	Own	10	Construction of one community centre	Finalisation of processions for building	Not achieved	Project handed over and site established to the next	The project to be rolled over to the next	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discarded or Not Discarded
		ward 10 (Modj adjim benko Ward 10) by end of fourth quarter	no ward 10 (Modj adjim benko Ward 10) by end of fourth quarter	village by end of fourth quarter							Proj ectio n	Actu al Perf orm ance			long due to delay in the appointment of Community Liaison Officer (CLO).	financial year for construction.		
											Hlakano village by end of fourth quarter	material						

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discontinued or Not Discontinued
											Proj ection	Actual Performance					
Tec 43	Basic service delivery	Number of Construction of Community centres at kliphui wel, ngwa natek o by end of fourth quarter	-	Construction of one community centre at kliphui wel, ngwa natek o by end of fourth quarter	-	R800 000 00	R120 000 00	R0.00	Own	01	Construction of one community centre at kliphui wel, ngwa natek o by end of	Finalisation of processions for building material	Not achieved	Project handed over and site established to the next financial year for delay in the appointment	The project to be rolled over to the next financial year for construction.	Completion certificate	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projectio n	Actual Performance						
		fourth quarter									fourth quarter				of Community Liaison Officer (CLO).			
Tec 44	Basic service delivery	Percentage of job cards on roads and storm water	-	100% of job cards on roads and storm water	-	R8 600 000.00	R3 700 000.00	R0.00	Own	Ward 10	100% of job cards on roads and storm water	89% (122 job cards attended)	-	Not Achieved	Insufficient resource s (Plants, pers	The department to seek additional resource	Monthly reports	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance						
		received attend ed to within two weeks		ed and attend ed to within two weeks							m water r recei ved and atten ded to withi n two wee ks				onne l and budg et)	s (Pla nt, pers onne l and budg et)		
Tec 45	Basic service delivery	Number of km of existing	-	Rese aling of 0.8 km of road	-	R3 000 000	R3 523 823.00	R3 372 648.22	own	16 17& 18	Res ealin g of 0.8 km	0.8km road	Contractor	Achieved	None	None	Completion	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proje ction	Actual Performance						
		tarred roads reseal ed at Lebo wak gom o unit A by end of fourth quarter		at Lebo wak gom o Unit A by end of fourth quarter							of road at Lebo wak gom o Unit A by end of fourth quarter	rese aled	appo inted				certif icate	
Tec 46	Basic service delivery	Numb er of km of road	-	Upgra ding of 0.8 km of	-	R7 000	R1 50 0 000. 00	R0.00	Own	15	Upgr ading of 0.8	Con sultant busy	-	Not achi eved	Scoping report	Con sultant will	Com pleti on	Not Disc

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
		Upgraded from gravel to paving block Zone B ward 15		road & storm water at zone B by end of fourth quarter		000 00					km of road & storm water at zone B by end of fourth quarter	with preliminary designs.			was not aligned to available budget.	be instructed to align the scope of the report with the budget before end of quarter	certificate	ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance					
Tec 47	Basic service delivery	Number of km of road Upgraded from gravel to Tar at Zone S to	-	Upgrading of 1.7 km of road & storm water constructed by end of	-	R15 000 000 00	R9 20 7 900. 00	R13 607 107.5 0	Own	16& 17	Upgrading of 1.7 km of road & storm water	The contractor has achieved 21% of the construction	Not achieved	Community disruptions and work stoppage by the	PSC to assist in resolving the community concerns	Completion certificate	Not Disc ontin ued
															ter of the next financial year.		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discussed or Not Discussed
											Projected	Actual Performance						
		BA phase 2 (Ward 16 & 17. Multiyear 3.9km) by end of fourth quarter		fourth quarter							constructed by end of fourth quarter	work			departure of mine rails resources due to borrow pit permit that was not align	expediently and consultants to expediently resolve the permit issue		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance					
Tec 48	Basic service delivery	Number of km of main road tarred from Zone S to Q - Lebo wakg	-	Tarri ng of 1.0 km of road & storm water constr ucted by end of	-	-	R9 500 000 00	R3 535 452.8 5	Own	16& 17	Tarri ng of 1.0 km of road & stor m water r cons	Site hand over and site esta blish ment done	Not Achieved	The proje ct was dela yed by com muni ty disru	proje ct to be rolle d over and the ward coun cillor to	Com pleti on certif icate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
				Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	Proj ectio n	Actual Performance	2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
		omo (Ward 16 & 17) by end of fourth quarter		fourth quarter							truct ed by end of fourth quarter				ptions	engage with community issues raised by community members regarding the		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Project ion	Actual Performance						
Tec 49	Basic service delivery	Number of km of road Upgraded from gravel to tar of Majja ne/Ma kaung / Maka epea (Ward	-	Upgrading of 0.9 km of road & storm water constructed by end of fourth quarter	-	R8 000 000 00	R1 000 000 00	R0.00	Own	24& 19	Upgrading of 0.9 km of road & storm water constructed by end	Primary designs completed.	-	Not Achieved	The consultant was slow in the finalisation of the next financial year for impl	The project to be rolled over to the next financial year for impl	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued	
											Proj ectio n	Actu al Perf orm ance						
		24 & 19, multiy ear projec t 0.9km) by end of fourth quarte r									of fourt h quar ter				ntati on.			
Tec 50	Basic service delivery	Numb er of road Upgra ded at Mooip	-	Upgra ding of 0.6 km of road, storm water	-	R5 500 000 00	R4 500 000 00	R3 12 8 330.4 8	Own	26	Upgr adin g of 0.6 km of road	Site hand over and site esta blish	Detai led desi gns sub	Not Achi eved	The Site hand over was dela yed	The proje ct to be rolle d over	Com pleti on certif icate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc on tin ued or Not Disc on tin ued
											Proj ectio n	Actu al Perf orm ance						
		laas from gravel to paving blocks and storm water control (Multi-year) (Ward 26) by end of fourth		& bridge constructed by end of fourth quarter							storm water r& bridge constructed by end of fourth quarter	ment done	mitted		due to late appointment of Community Liaison officer	to the next financial year for finalisation of the bridge and full implementation of		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ection	Actual Performance						
Tec 51	Basic service delivery	Number of km of road Upgraded from gravel to paving blocks	-	Upgrading of 2km of road & storm water constructed by	-	R5 795 000.00	R2 000 000.00	R0.00	Own	29	-	-	Detailled designs submitted by consultant	-	-	Road and Storm water.	-	Disc ontinued due to budget constraints

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discarded or Not Discarded
											Projected	Actual Performance						
		and storm water control, Malakabane ng (Multi-year) (Ward 29) by end of fourth quarter		end of fourth quarter														

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec 52	Basic service delivery	Number of Bridges constructed at Lehlo kwan eng/ Tswai ng (Ward 25) by end of fourth quarter	-	Construct one bridge at Lehlo kwan eng/ Tswai ng by end of fourth quarter	-	R4 540 000 00	R4 540 000 00	R4 656 019.78	Own	25	Construct one bridge at Lehlo kwan eng/ Tswai ng by end of fourth quarter	Practically completed.	Constructer appointed	Not Achieved	The Contractor started during the middle of the financial year for completion.	The project to be rolled over to the next financial year for completion.	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc on tin ued or Not Disc on tin ued
											Proj ection	Actual Performance					
Tec 53	Basic service delivery	Number of km of road and Storm water drainage-Const	-	Construction of 1.1 km of road & storm water constr	-	R10 000 000 00	R2 000 000 00	R0.00	Own	08	Construction of 1.1 km of road & stor	The project was discontinued during budg	Not Achieved	The delay was due to late finalisation of	The project to be rolled over to the next	Completion certificate	Not Disc on tin ued
														before the end of the financial year.			

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Perf orm ance						
		ructed at Mogot lane (Ward 08) by end of fourth quarter		ucted by end of fourth quarter							m water r cons truct ed by end of fourth quarter		et adju stme nt		the desi gns.	finan cial year for cons tructi on		
Tec 54	Basic service delivery	Numb er of km of Storm water draina	-	Const ructio n of 1.1 km of storm	-	R10 000 000 00	R2 000 000 00	R0.00	Own	10& 11	Con struc tion of 1.1 km	Desi gns finali sed.	The proje ct was disc ontin	Not Achieved	The delay was due to	The proje ct to be rolle d	Com pleti on certif icate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ection	Actual Performance						
		ge road Const ructed at Sehla beng/ Hlaka no (Ward 10 & 11) by end of fourth quarte r		water draina ge by end of fourth quarte r							of stor m water r drain age by end of fourt h quar ter		ued durin g budg et adju stm nt		late finali satio n of the desi gns.	over to the next finan cial year for cons tructi on		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec 55	Basic service delivery	Number of km of Storm water drainage Constructed at Rakg oatha (Ward 14) by end of fourth quarter	-	Construction of 1.1 km of storm water drainage by end of fourth quarter	-	R10 000 000	R250 000	R0.00	Own	14	Construction of 1.1 km of storm water drainage by end of fourth	Tender document is at adjudication stage	Bid specification complete	Not achieved	Budget was for Professional fees only due to reduction	Project to be implemented in the outer years	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projectio	Actual Performance						
											quarter							
Tec 56	Basic service delivery	Number of km of Storm water drainage Constructed at-Mathibela (Ward 08) by end of fourth	-	Construction of 1.1 km of storm water drainage by end of fourth quarter	-	R10 000 000 00	R250 000.00	R1 537 234.63	Own	08	Construction of 1.1 km of storm water drainage by end of fourth	tender document was presented to BSC	Project at design stage	Not achieved	Budget was for Professional fees only due to reduction	Project to be implemented in the outer years	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Project ion	Actual Performance						
		quarter									h quarter							
Tec 57	Basic service delivery	Number of km of road and storm water Upgraded from gravel to tar Hwele reng (Ward 13) by	-	Construction of 1.0 km of road & storm water constructed by end of second	-	R8 683 054 .63	R7 59 8 054. 63	R4 696 888.4 0	MIG	13	Construction of 1.0 km of road & storm water r constructed	80% completed	Site establishment	Not achieved	Contract terminated after the contractor abandoned the site for	Reinforcing scope of work to be advised during the 1 st quarter of	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
		end of second quarter		quarter							by end of second quarter.			long time.	the next financial year.		
Tec 58	Basic service delivery	Number of km of road and storm water Upgraded from gravel to tar	-	Construction of 1.2 km of road & storm water constructed by	-	R10 569 620.52	R8 541 379.63	R8 769 337.57	MIG	23	Construction of 1.2 km of road & storm water	80% Completed.	Not achieved	The contractor is under Performing by	The process of termination has started and waiti	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Perf orm ance						
		Hwele shane ng (Ward 23) by end of second quarter		end of second quarter							r cons truct ed by end of seco nd quar ter					ng Lega l servi ces to revis it the servi ces level agre ement and termi natio n to be		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj	Actual Performance						
																done during the 1 st quarter of 2019/20.		
Tec 59	Basic service delivery	Number of km of road and storm water up graded from	-	Construction of 0.1 km of road & storm water constr	-	R1 000 000 00	R1 29 080.50	R1 118 955.75	MIG	14	Construction of 0.1 km of road & stor	Projected Completed	Bid specification committed	Achieved	None	None	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discontinued or Not Discontinued
											Projection	Actual Performance						
		gravel to tar Rakg oatha Internal Street s (5.9 km: Multi-Year) (Ward 14) by end of first quarter		ucted by end of first quarter							m water constructed by end of first quarter							

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec 60	Basic service delivery	Number of km of road and storm water Upgraded from gravel to tar - Kliphu iwel (Ward 01) by end of fourth	-	Construction of 0.8 km of road & storm water constructed by end of fourth quarter	-	R7 063 722 08	R5 000 000.00	R0.00	MIG	01	Construction of 0.8 km of road & storm water constructed by end of	Primary Design finalised.	-	Not Achieved	The delay was due to the slow finalisation of design by consultants	The project to be rolled over to the next financial year for construction	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Awarded	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projected	Actual Performance						
		quarter									fourth quarter							
Tec 61	Local Economic Development	Percentage of temporary workers appointed on by end of fourth quarter	-	Percentage of jobs created through EPWP by end of fourth quarter	-	R0.00	R0.00	R0.00	Own	Selected Wards	Percentage of jobs created through EPWP by end of fourth quarter	100 % (95) of jobs created	-	Achieved	None	None	List of appointed beneficiaries	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
											h quarter							
Tec 62	Basic service delivery	Development of recreational Facilities Leset si (ward 25)	Number of recreational facilities developed at Leset si (ward 25)	Construction of one recreational facility at Leset si by end of fourth	-	R3 000 000 00	R1 000 000 00	R0.00	Own	25	Construction of one recreational facility at Leset si by end	Preliminary designs completed.	-	Not achieved	The Scope of work was not align ed to the approved budget.	The consultant to re-align the scope of work to the available	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discussed or Not Discussed
											Projected	Actual Performance						
				quarter							of fourth quarter					budget and project to be rolled over to the next financial year for construction.		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec 63	Basic service delivery	Number of recreational Facilities developed at Majja ne ward 24 by end of fourth quarter	-	Construction of one recreational facility at Majja ne by end of fourth quarter	-	R3 000 000 00	R1 000 000 00	R0.00	Own	24	Construction of one recreational facility at Majja ne by end of fourth quarter	Preliminary designs completed.	-	Not achieved	The Scope of work was not aligned to the approved budget.	The consultant to re-align the scope of work to the available budget and project to	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discontinued or Not Discontinued
											Proj ection	Actual Performance						
Tec 64	Basic service delivery	Number of recreational Facilities	-	Construction of one recrea	-	R3 000 000 00	R1 000 000 00	R0.00	Own	30	Construction of one	Preliminary designs	-	Not achieved	The Scope of work was	The consultant to re-	Completion	Not Discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projectio n	Actual Performance						
		es developed at Lekurung (Ward 30) by end of fourth quarter		tional facility at Lekurung by end of fourth quarter							recratio nal facility at Lekurung by end of fourth quarter	completed.			not aligned to the approved budget.	align the scope of work to the available budget and project to be rolled over to	certificate	

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec 65	Basic service delivery	Number of recreational Facilities developed at Makh	-	Construction of one recreational facility at end of Makh	-	R3 000 000 00	R1 500 000 00	R0.00	MIG	07	Construction of one recreational facility at	Preliminary designs completed.	-	Not Achieved	The Scope of work was not align ed to the appr	The consultants to re-align the scope of work	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
		ushw aneng (ward 07) by end of fourth quarter		ushw aneng fourth quarter							by end of Mak hush wan eng fourth h quarter				oved budg et.	to the avail able budg et and proje ct to be rolle d over to the next finan cial year		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Projectio n	Actual Performance						
Tec 66	Basic service delivery	Number of stadiums Refurbished at Lebo wagomo by end of fourth quarter	-	Refurbishment of one stadium at Lebo wagomo by end of fourth quarter	-	R5 137 000 00	R3 000 000 00	R411 047.52	MIG	17	-	-	Consultant appointed and Project scopeing report sub	-	-	for construction.	-	Disc ontin ued due to budget constraints

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance					
Tec 67	Basic service delivery	Number of parks upgraded in Lebo wakgomomo zone A, B, F, R and S by	-	Upgraded 05 parks in Lebo wakgomomo zone A, B, F, R & S by end of fourth	-	R5 000.00	R1 500 000.00	R0.00	own	15 16 17 & 18	Upgraded 05 parks in Lebo wakgomomo zone A, B, F, R & S	Designs finalized.	Not Achieved	The delay was due to slow progress by consultants on	The project to be rolled over to the next financial year	Completion certificate	Not Disc ontinued
		(Ward 17) by end of fourth quarter										mitted					

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
		end of fourth quarter		quarter							by end of fourth quarter				the finalisation of the designs	for construction.		
Tec 68	Basic service delivery	Number of Waste Transfer Station constructed at : Moletane	-	Construction of one waste transfer station at Moletane by	-	R2 500 000.00	R1 000 000.00	R0.00	Own	12	Construction of one waste transfer station at Moletane	Awaiting Appointment of the consultant	The project was discontinued during budget adjustment	Not Achieved	The delay for appointment was due to unavailability	To finalise the appointment of consultant in first	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance					
		ward 12 by end of fourth quarter		end of fourth quarter							tlane by end of fourth quarter	stment		of members of the adjudication committee.	quarter of 2019/20 financial year		
Tec 69	Basic service delivery	Number of Waste Transfer Station constr	-	Construction of one waste transfer station	-	R2 500 000.00	R1 000 000.00	R0.00	Own	23	Construction of one waste transfer	Consultant appointed	Not Achieved	Disagreement of project location	The project to be rolled over to	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
		ucted at : Ga Mpha hiele by end of fourth quarter		n at Ga- mpha hiele by end of fourth quarter							Projection	Actual Performance	g budget adjustment		by affected ward councillor s.	the next financial year for construction and the portfolio head s for LED, Community		
											fer station at Ga- mph ahlele by end of fourth quarter							

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/ Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017 /18 Annual Actual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ection	Actual Performance						
																services and technical services to resolve the matter in consultation with the affected		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance						
Tec 70	Basic service delivery	Number of Waste Transfer Station constructed at Ga-Matha batha/Mafef	-	Construction of one waste transfer station at Ga-Matha batha/Mafef	-	R2 500 000.00	R1 000 000.00	R0.00	Own	27	Construction of one waste transfer station at Ga-Matha batha/Mafef	Construction of one waste transfer station at Ga-Matha batha/Mafef	The project was discontinued during budget adjustment	Not Achieved	Disagreement of project location by affected ward council	The project to be rolled over to the next financial year for	Completion certificate	Not Disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
		end of fourth quarter									ha/M afefe	Actual Performance	stment			cons truction and the portf olio head s for LED, Com muni ty servi ces and tech nical servi		

File Ref No.	KPA	KPI	Revis ed KPI	Annua l Targe t	Revis ed Targe t	Appro ved Budg et	Revis ed/Adj usted Budg et	Annua l Expen diture	Sourc e of fundin g	War d No	2018/19 Annual Progress	2017 /18 Ann ual Prog ress	Achi eved /Not Achi eved	Rea son for Vari ance	Mitig ation Mea sure	Portf olio of Evid ence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance					
															ces to resol ve the matt er in cons ultati on with the affec ted ward coun cillor s.		

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War and No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec 71	Basic service delivery	Number of wetlands Fenced and Rehabilitated at : Motla podi ward 05 by end of fourth quarter	-	Fencing and rehabilitation of one wetlands at Motla podi by end of second quarter	-	R500 000.00	-	R0.00	Own	05	-	-	Contractor appointed	-	-	-	-	Disc ontinued due to budget constraints

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
Tec 72	Basic service delivery	Number of wetlands Fenced and Rehabilitated at : Mohla pitsi ward 28 by end of fourth quarter	-	Fencing and rehabilitation of one wetlands at Mohla pitsi by end of second quarter	-	R500 000.00	R500 000.00	R0.00	Own	28	Fencing and rehabilitation of one wetlands at Mohla pitsi by end of second	Engagement was done with the affected ward councilors.	-	Not Achieved	Disagreement of project location by affected ward councilors.	The project to be rolled over to the next financial year for construction.	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
											quarter							
Tec 73	Basic service delivery	Number of boreholes drilled and equipped at Landfill II, Library, Civic centre, cultural al	-	Drilling & equipping of 06 boreholes at Landfill II, Library, Civic centre, cultural al	-	R2 50 0 000. 00	R2 36 6 900. 00	R2 363 842.2 6	own	17, 18 & 20	Drilling & equipping of 06 boreholes at Landfill, Library, Civic centre, cultural	06 boreholes drilled	Project practically completed	Achieved	None	None	Completion certificate	Not Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Project ion	Actual Performance						
		centre, Traffic and technical department by end of third quarter		centre, Traffic and technical department by end of third quarter							ral centre, Traffic and technical department by end of third quarter							
Tec 74	Basic Service	Upgrading	-	Upgrading	-	R2 000	-	R0.00	Own	17	-	-	Project	-	-	-	-	Disc ontin

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Project	Actual Performance						
	Delivery	of Lebo wago Libr y: Sewer Conn ection and Clear View (Ward 17)		of one library at Lebo wago by end of fourth quarter		000 00							at evaluation and adjudication stage for appointment of contractor					ued due to budget constraints
Tec 75	Basic Service	Paving of Traffic	-	Paving of one	-	R1 000	-	R0.00	Own	18	-	-	-	-	-	-	-	Disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc on tin ued or Not Disc on tin ued
	Delivery	Station (Clients Parking) (Ward 18)		traffic station office by end of fourth quarter		000 00					2018/19 Annual Progress Proj ection	2017/18 Annual Progress					due to budget constraints
Tec 76	Basic Service Delivery	-	Number of Municipal Offices extended at civic centre	-	Extension of one Municipal Office at civic centre by	-	R2 88 2 000. 00	R550 996.7 9	own	17	Extension of one Municipal Office at civic centre	Vari ation order letter issued.	Not Achieved	None	None	Completion certificate	Not disc on tin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proje ction	Actual Performance						
			by end of fourth quarter		end of fourth quarter						by end of fourth quarter		ion stage for appointment of contractor					
Tec 77	Good governance	Percentage of internal audit queries attended		100% of internal audit findings addressed	-	R00.0	R00.0	R0.00	-	-	100 % of internal audit findings addressed	100 % of internal audit findings addressed	-	Achieved	None	None	Progress report	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War and No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ection	Actual Performance						
		and responded on an annual basis		annually							annually	annually						
Tec 78	Good governance	Percentage of AGSA queries attended and responded on an	-	Percentage of AGSA findings addressed annually	-	R00.0	R00.0	R0.00	-	-	100 % of AGSA findings addressed annually	100 % of AGSA findings addressed annually	-	Achieved	None	None	Progress report	Not disclosed

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Discussed or Not Discussed
											Project Completion	Actual Performance						
		annual basis																
Tec 79	Good governance	Percentage of risks queries attended and responded to on an annual basis	-	Percentage of risks findings addressed annually	-	R00.0	R00.0	R0.00	-	-	100 % of risks findings addressed annually	17.2 4% of risks findings addressed annually	-	Not Achieved	Some of the risks are ongoing	Management to identify risks which are ongoing and require	Progress report	Not discussed

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projection	Actual Performance						
Tec 80	Good governance	Percentage of msco a phase s imple mente d on an annua l basis	-	Percentage of msco a phase s imple mente d annua lly	-	R00.0	R00.0	R0.00	-	-	100 % of msco a phase s imple mente d on a annu ally	0% of msco a phase s imple mente d annu ally	-	Not achieved	The system does not accommodate services rendered by the	The new system to be procured and ensure that it has an	Progress report	Not disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Warned No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Projected	Actual Performance						
Tec 81	Good governance	Percentage of budget spent on an annual basis	-	Percentage of budget spent annually	-	R00.0	R00.0	R0.00	-	-	100 % of budget spent annually	75% of budget spent annually	-	Not Achieved	Other funds could not be spent due to some	The department to ensure adherence to the process	Progress report	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Performance						
B+T01	Municipal financial viability	GRAP compliant Annual	Number of GRAP compliant	Completion and submission	-	R1 7000 000.00	R1 7000 000.00	R	Own	-	Completion and sub	01 GRAP P annu al	01 Ann ual finan cial	Achieved	None	Non e	GRA P annu al finan	Not disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actual Performance						
	and management	Financial State ments completed and submitted to stake holder s by August each financial year	Annual Financial State ments completed and submitted to stake holder s by August each financial year	of one GRAP annual financial state ments by end of first quarter							mission of one GRAP annual financial state ments compiled	financial state ments compiled	state ments compiled				cial state ment compiled	

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance						
B+T0 2	Municipal financial viability and management	Number of Monthly billing and revenue collection reports compiled and submitted to council	-	Completion of 12 monthly billing & revenue collection reports compiled & submitted on a month	-	R00.0	R00.0		Own	-	Compile 12 reports on monthly billing & revenue collection reports (Jan/Mar 2019)	12 reports on billy and reve nue colle ction com piled	12 reports on billy and reve nue colle ction com piled	Achieved	None	None	Three compiled reports	Not disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projectio n	Actual Performance						
				ly basis														
B+T03	Municipal financial viability and management	Number of Monthly report of budgeted revenue and expenses	-	Compilation of 12 monthly reports on revenue and expenses comp	-	R00.0	R00.0		Own	-	Compile 12 reports on monthly Section 71 reports	12 reports on monthly Section 71 compiled	12 reports on monthly Section 71 compiled	Achieved	None	None	Three compiled reports	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc on tin ued or Not Disc on tin ued
				Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc on tin ued or Not Disc on tin ued
		comp ared to the actual revenue and expenses		ared to the actual revenue and expenses (three per quarter)							(Jan/ Mar 2019)						
B+T04	Municipal financial viability and	Compliation of GRAP compliant fixed	Number of GRAP compliant fixed asset	Compliation of one fixed asset register by	-	R2 000 000.	R00.0		Own	All wards	Compliation of one fixed asset	01 fixed asset register	Achieved	None	None	One GRA P fixed assets regis	Not disc on tin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved /Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Project completion	Actual Performance						
	management	asset register by end of first quarter	register completed by end of first quarter	end of first quarter							register by end of first quarter	completed	completed				terminated	
B+T05	Municipal financial viability and management	Procurement plan completed for the year by end of fourth	Number of Procurement plan completed for 2019/2020 financial	Completion of one procurement plan by end of fourth	-	R00.0	R00.0		Own	All wards	Completion of one procurement plan	01 procurement plan completed	01 procurement plan completed	Achieved	None	None	Signed plan & submission to treasury	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Ward No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance					
B+T06	Municipal financial viability and management	Annual MSC OA compliant budget prepared and submitted to quarter	year by end of fourth quarter	quarter	-	R00.0	R00.0		Own	All wards	Completion of one annual MSC OA compliant budget by 31	01 annual MSC OA budget completed by 31	Achieved	None	None	Council resolution and proof of submission to stakeholders	Not disc ontin ued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War d No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proje ction	Actual Performance						
		council by 31 May 2019	submitted to council by 31 May 2019	quarter							May 2019	May 2019	May 2018				holders	
B+T 07	Good governance	Percentage of internal audit queries attended and responded	-	Percentage of internal audit findings addressed	-	R00.0	R00.0	R0.00	-	-	100 % of internal audit findings addressed	93% of internal audit findings addressed annually	-	Not achieved	Some of the findings are ongoing	Management to check the findings and make sub	Progress report	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Projected	Actual Performance						
		ended on an annual basis		annually	-	R00.0	R00.0		-		annually	71% AGS A findings addressed annually	-	Not achieved	Some of the findings are ongoing	Management to check the findings and make	Progress report	Not discontinued
B+T 08	Good governance	Percentage of AGSA queries attended and responded	-	Percentage of AGSA findings addressed annually	-	R00.0	R00.0		-		100% of AGS A findings addressed	71% AGS A findings addressed annually	-	Not achieved	Some of the findings are ongoing	Management to check the findings and make	Progress report	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Weighted No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Proj ectio n	Actu al Perf orm ance					
		on an annual basis									annually				submission to council to rescind them		
B+T09	Good governance	Percentage of risks queries attended and respo	-	Percentage of risks findings addressed	-	R00.0	R00.0		-	-	100 % of risks findings addressed	58.4 9% risks findings addressed	Achieved	Some of the risks are ongoing	Management to identify all risks which	Progress report	Not disc ontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	War and No	2018/19 Annual Progress	2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actual Performance					
		ended on an annual basis		annually							annually	annually			need to be rescinded		
B+T 10	Good governance	Percentage of msco a phase s implemented on an annual basis	-	Percentage of msco a phase s implemented annually	-	R00.0	R00.0	R0.00	-	-	100 % of msco a phase s implemented annually	45% of msco a phase s implemented annually	Not achieved	The percentage achieved is on capturing of information and the	The contract with the services provider to be terminated	Progress report	Not discontinued

File Ref No.	KPA	KPI	Revised KPI	Annual Target	Revised Target	Approved Budget	Revised/Adjusted Budget	Annual Expenditure	Source of funding	Award No	2018/19 Annual Progress		2017/18 Annual Progress	Achieved/Not Achieved	Reason for Variance	Mitigation Measure	Portfolio of Evidence	Disc ontinued or Not Disc ontinued
											Project ion	Actual Performance						
B+T 11	Good governance	Percentage of budget spent on an annual basis	-	Percentage of budget spent annually	-	R00.0	R00.0	R0.00	-	-	100 % of budget spent on a annually	92% of budget spent annually	-	Not Achieved	Delay was due to late supply of materials by appointed	The appointed suppliers to be requested to deliver of	Progress report	Not discontinued

File Ref No.	KPA	KPI	Revis ed KPI	Annu al Targe t	Revis ed Targe t	Appro ved Budg et	Revis ed/Adj usted Budg et	Annu al Expen diture	Source of fundin g	War d No	2018/19 Annual Progress		2017 /18 Ann ual Prog ress	Achi eved /Not Achi eved	Rea son for Vari ance	Mitig ation Mea sure	Portf olio of Evid ence	Disc ontin ued or Not Disc ontin ued
											Proj ectio n	Actu al Perf orm ance						
															Sup plier s	mate rials in time (Duri ng 2019 /20 finan cial year)		

CHAPTER 4: ORGANISATIONAL DEVELOPMENT PERFORMANCE

Our employees are key resources and our municipality recognizes that the sustainability of the organization also depends on providing fair remuneration, benefits, working conditions and development opportunities that will attract and retain the right people with the right skills on order to execute the developmental mandate of the organization. The period under review marks a time where several human resources initiatives were implemented or improved to support and underpin the organization's strategic goals. With the focus being on establishing the municipality as a Centre of excellence, and on the attraction and retention of staff.

1.1 TALENT ACQUISITION

As at the end of the financial year, our municipality had a staff complement of 216 employees. The Executive Managers appointees undergo psychometric assessments to ensure proper skills fit. The breakdown of the staff complement is reflected below:

Directorate	Total posts	Filled	Vacant	% Filled	% Vacant
Technical Services	41	34	7	82.9%	17.1%
Corporate Services	56	48	8	85.7%	14.3%
Planning and LED	18	16	2	88.8%	11.2%
Community Services	78	73	5	93.6%	6.4%
Budget and Treasury	35	28	7	80%	20%
Municipal Manager's Office	20	17	3	85%	15%
Grand Total	248	216	32	87.1%	12.9%

There were nine (09) termination through resignation and retirements during the financial year.

1.2 ORGANISATIONAL AND INDIVIDUAL PERFORMANCE MANAGEMENT

The behavior's charter, which enhances individual performance management was implemented for executive management and will be rolled out to all staff in the next financial year, several awareness workshops were held throughout the organization to

ensure that the municipality fosters a workforce with professional, value-driven behavior amongst employees. A proper link between the behavior's charter and municipality's values were drawn guided by the approved performance management policy.

1.3 EMPLOYMENT EQUITY WITHIN THE MUNICIPALITY

In an effort to comply with the Labour relations Act, our municipality has an exciting employment equity committee which meets on a quarterly basis. The purpose of the committee is to discuss matters such as equity in the workforce, discrimination, disability, promotion, fair remuneration, disability and others as required by legislation. The municipality is also part of the Employment Equity skills development consultative forum (EESDCF) lead by SALGA.

The purpose of adding skills development was to ensure compliance with legislation in terms of the skills development Act and the Employment Equity Act. It was also important that the municipality as a learning organization invests in its staff as part of employee upliftment.

Occupational Level	Male				Female				Foreign nationals		Total
	A	C	I	W	A	C	I	W	Male	Female	
Top Management	-	-	-	-	-	-	-	-	-	-	0
Senior managers	2	-	-	-	-	-	-	-	-	-	2
Managers	14	-	-	-	7	-	-	-	-	-	21
Professionally qualified and experienced specialists and mid-management	34	-	-	-	22	-	-	-	-	-	56
Skilled Technical and academically qualified workers, junior	6	-	-	-	-	-	-	-	-	-	6

Progressive Disciplinary cases (Counselling, Verbal warning & Written warning)	0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0
Formal Disciplinary cases (final written warning, Demotion & Dismissals)	02	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	02
Investigations	02	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	02
Grievances	03	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	03
Appeals	0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0
Disputes (CCMA)	03	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	03
Labour Court	0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0
Grand Total	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	10

1.5 SKILLS DEVELOPMENT

Lepelle-Nkumpi is a learning organization that believes in investing in the development of its workforce. Employees are continuously exposed to learning interventions aimed at equipping them with skills, knowledge and abilities required to meet the needs of the market.

As per the relevant legislative requirements of the skills development Act, Our municipality is required to annually submit a workplace skills plan(forecast of training interventions to be implemented) as well as Annual training report to the LGSETA. This report reflects how the skills budget was utilized for the organization to be eligible for discretionary grants from the LGSETA to further develop its staff.

For the current reporting period a total of employees were 67 trained on different short courses/ skills programmes and the study assistance was not budgeted for the employees who wanted to study or further their academic qualifications and this can be one of the encouragements to the employees to improve their existing qualifications. Below, is a representation of trainings that our municipality provided to both employees and councilors.

Councilors /Official	Training Programmes	Male			Female			Foreign nationals		Total
		A	C	I	W	A	C	I	W	
Official	First aid	4	-	-	-	4	-	-	-	8
Official	SHE Rep	6	-	-	-	4	-	-	-	10
Official	PMS Training	2	-	-	-	6	-	-	-	8
Official	SCM Training	10	-	-	-	14	-	-	-	24
Official	Bid Committee Training	11	-	-	-	6	-	-	-	17
Grand Total		33	-	-	-	34	-	-	-	67

1.6 OCCUPATIONAL HEALTH AND SAFETY

A formal occupational health and safety Committee was established and apart from the fact that this is a legislative requirement, the municipality is committed to the provision of a safe and healthy work environment to its employees. The OHS committee

carries out regular inspections on OHS requirements. Reports on the committee's findings are presented to the Executive Manager: Corporate Services and the Office of the Municipal Manager. All OHS representatives attend regular training interventions such as hazard identification and risk assessment and rare emergency drill training to ensure that they are prepared to act in an emergency situation.

Through its commitment to human resource processes, the municipality has managed to establish a strong employee value proposition. When concerted efforts between the organization, its staff and stakeholders come to fruition, it aids in positioning the organization as an employer of choice, a high performance organization which continuously challenges the status quo. In order to continue rendering an impeccable service to the community, our municipality ensures that best practice principles are incorporated in to all employment practice within the organization.

1.7 INJURY ON DUTY AND DISCHARGE DUE TO ILL HEALTH

There were five registered injury on duty for the year 2018/19 and this was due to different incidents but most were as a results of car accidents. The affected employees were provided with medical assistance by the employer and no death occurred as a results of injury on duty.

Date of accident	Type of injury	Female	Male
16/05/2019	Pricked by a thorn while debushing	-	✓
16/05/2019	Accidentally injured himself with a slasher on the chest while debushing	-	✓
07/06/2019	Hitted by his opponent on the lower back while playing soccer	-	✓
07/06/2019	Hitted by his opponent on the lower back while playing soccer	-	✓
13/06/2019	Tripped and fell on the ground injuring shoulder and hip while cleaning	✓	-

1.8 JOB EVALUATION

The organogram has been submitted to Job Evaluation for coding. Signing of job descriptions is awaiting finalization of placement of employees and filling of positions that are earmarked for placement once that process is completed then job descriptions will be submitted to the job evaluation committee for grading.

CHAPTER 5: FINANCIAL PERFORMANCE

2018/19 FINANCIAL PERFORMANCE

Monthly Projections of Revenue to be collected by Source: Year: 2018 AND 2019

Revenue by Source	Jul		Aug		Sep		Oct		Nov		Dec		Jan		Feb		Mar		Apr		May		June	
	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual
Consumer Debtors	2009557.21	2726931.54	234483.41	2727792.46	2679423.4	2727792.46	2217702.3	2727792.46	2511924.6	2727792.46	3014335.82	2727792.46	4328057.97	2727792.46	5193669.56	2727792.46	5193669.56	2727792.46	3750983.85	2727792.46	4905132.36	2727792.46	548206.76	2727792.46
Grants	17436115.56	98855572.48	20342134.82	1870025.86	23248154.08	8333639.93	18889125.19	6419754.79	21795144.45	58396748	26154173.34	77883744.54	15562138.90	448384.61	18074566.68	51201529.08	18074566.68	58521529.08	13220520.38	21361.31	15903757.42	549821.89	2453910.24	9837.13

Interest & Investment Income	88.56 62.88	25.9 32.7.8 4	1.03 32.73. 37	58.80 38.92	1.18 83.85	52.3 56.4.2 0	95.94 68.12	39.31 36.71	1.10 70.78. 61	29.7 64.7.0 9	1.32 84.94. 33	37.5 20.0.9 0	34.86 19.86	55.23 25.98	41.8.3 43.83	0	41.83 43.83	86.4.8 51.14	30.21 37.21	51.37 90.47	39.51 02.51	47.35 70.84	441.585. 16	47.3.9 93.83
Rent of facilities & equipment	65.53 6.41	21.66 0.18	76.45 9.14	69.09 2.16	87.38 1.88	44.91 8.27	70.99 7.78	53.44 0.00	81.92 0.51	39.77 7.54	98.30 4.61	45.96 1.76	10.61 13.53	36.68 6.51	12.73 36.24	44.27 5.10	12.73 36.24	39.00 9.45	91.96 5.06	41.80 7.99	12.02 62.01	44.56 8.25	134.410. 48	41.89 8.93
Interest Earned on Outstanding Debtors	28.1 22.7.8 6	-2 38.1.4 2	32.80 99.17	-7 48	37.49 70.48	2.63 1.78 4.12	30.46 63.51	2.68 17.61. 86	35.15 34.82	27.29 81.5.7 0	42.18 41.79	-2 81.3 80.8.8 0	1.00 45.09. 77	28.51 85.9.9 3	1.20 54.11. 72	--93 04.28. 24	1.20 54.11. 72	1.01 48.31. 32	87.05 75.13	2.97 85.10. 15	1.13 84.44. 40	10.05 61.1.5 9	1.272. 379.04	3.70 64.14. 56
Fines	86.68 1.80	-1 40.0.0 0	10.11 28.78	12.00 0.00	11.55 75.73	4.02 2.18	93.90 5.28	3.23 1.30	10.83 52.25	3.67 4.77	13.00 22.69	4.18 6.95	77.20 8.50	5.53 4.38	92.65 0.19	53.25 3.06	92.65 0.19	6.57 1.74	66.91 4.03	15.60 0.00	87.50 2.96	14.65 0.00	97.797. 43	46.0 30.0.0 0
Other	13.95 2.95	5.91 9.80	16.27 84	72.34 22	18.60 39	5.91 2.58	15.11 56	5.66 96	17.44 11	6.38 9	20.92 94	-27 12.5 38	16.17 77.08. 85	7.06 49.02. 59	19.41 32.50. 63	-5.73 74.34. 22	19.41 32.50. 63	2.90 36.50. 09	14.02 06.81. 01	7.94 91.02. 07	18.33 47.36. 70	-62 94.92	20.491. 764.55	51.96 61.06

	2.5 8	4.2 0	44. 68	5.6 3	36. 77	3.3 4	98. 63	09. 51	90. 73	17 3.4 9	28. 87	3.0 8							8.0 3				
Total Revenue by Source	34 71 7 73 4.3 0	10 1 84 9 19 7.7 3	17 2 56 2 98 4.6 1	12 50 06 08. 03	14 2 63 2 02 5.0 8	20 17 8 12 3.8 1	10 27 38 61. 70	17 94 87 63. 05	11 85 44 55. 36	12 71 3 59 1.1 1	14 22 53 45. 83	51 10 28 46. 23	32 22 00 47. 97	13 69 71 18. 60	38 66 15 10. 43 57	38 66 40 57. 57	65 59 54 69. 92	27 92 40 41. 58	14 25 22 57. 85	36 51 60 54. 37	-1 47 24 17. 57	40 812 060. 77	47 65 5 45 0.5 0

Monthly Projections of Operating Expenditure for each vote: Year 2018 and 2019

Operating Expenditure by Vote	Jul		Aug		Sep		Oct		Nov		Dec		Jan		Feb		Mar		Apr		May		Jun	
	Pro ject ion	Ac tua l	Pro ject ion	Act ual	Op ex R	Re v R	Op ex R	Re v R	Op ex R	Re v R	Op ex R	Re v R												
Executive and Council	2 47 3 80 51 88. 33	2 47 3 29 60 53. 05		3 11 5 78 2.5 3	3 3 76 69 17. 77	3 3 65 91 96. 97	3 06 06 20. 69	3 22 2 27 3.5 5	3 53 14 85. 41	3 02 5 99 3.2 2	4 23 77 82. 49	3 02 47 07. 19	3 62 77 43. 10 16	3 04 59 19. 16	4 35 32 91. 72	351 160 5.40	2 4 3 5 3 2 9 1.	29 4 11 14 42. 18	29 18 50 04 4. 02	29 4 11 14 42. 18	29 68 70 8.9 9	4 595, 141. 26 8.9 9	3 27 22 25. 82	

Operating Expenditure by Vote	Jul		Aug		Sep		Oct		Nov		Dec		Jan		Feb		Mar		Apr		May		Jun	
	Pro ject ion	Ac tua l	Pro ject ion	Act ual	Op ex R	Re v R	Op ex R	Re v R	Op ex R	Re v R	Op ex R	Re v R												
Budget & Treasury	5 81 15 35. 58	5 17 2 63 0.3 0	6 78 01 24. 85	5 04 63 55. 56	7 74 87 14. 11	6 60 09 85. 43	6 29 58 30. 22	5 45 67 98. 52	7 26 44 19. 48	6 75 21 97. 74	8 71 73 03. 38	11 76 77 23. 71	9 66 40 38. 70	40 93 58 6.0 4	11 59 6 84 6.4 4	5 820 532. 37	1 1 5 9 6 8 4 6. 4 4	9 1 6 5 5 8 3 0. 5 5	8 37 5 50 0. 20	40 89 18 8.0 2	10 95 25 77. 19	44 29 25 0.8 8	12 241 115. 68	24 04 09 22. 47
Communit y & Social Services	3 18 81 74. 67	2 28 5 94 5.2 9	3 71 95 37. 12	2 40 93 18. 98	4 25 08 99. 56	3 65 03 72. 01	3 45 38 55. 89	4 11 73 06. 37	3 98 52 18. 34	3 20 87 10. 05	47 82 26 2.0 1	2 97 88 33. 00	3 81 05 95. 00	4 27 36 40. 93	4 57 2 71 4.0 0	2 665 925. 09	4 5 7 2 7 1 4. 0 0	3 6 7 9 6 9 6. 0 4	3 30 2 51 5. 67	44 07 46 7.5 6	24 4 31 8 67 4.3 3	4 826 753. 67	3 54 91 75. 33	

Operating Expenditure by Vote	Jul		Aug		Sep		Oct		Nov		Dec		Jan		Feb		Mar		Apr		May		Jun	
	Project ion	Actual	Project ion	Actual	Op ex R	Re v R	Op ex R	Re v R	Op ex R	Re v R	Op ex R	Re v R	1	2	3	4	5	6	7	8	9	10	11	12
Planning & LED	1	84	1	1	1	4	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	2
	24	3	44	23	65	71	34	91	55	81	86	69	05	0	26	466	2	0	6	29	19	71	339	15
	23	65	94	04	64	38	59	94	29	18	35	35	78	5	93	080.	6	5	77	58.	88	99	906.	1
	71.	4	32.	46.	94.	47.	02.	63.	63.	28.	56.	63.	20.	7	85.	12	9	7	8.	88	63.	3.5	14	
	08	.84	92	75	77	73	00	22	85	87	61	75	86	6	04		3	6	08		65	5	43	1.3
Infrastruct ure Services	3	2	4	1	4	1	4	2	4	3	5	1	5	6.	1281	6	2	6.	4	30	5	13	6	21
	71	08	32	09	94	59	01	90	63	02	56	53	23	2	6	677.	2	2	63	93	84	633	45	
	03	2	87	54	71	81	95	39	79	15	54	51	73	9	30		9	53	89	56	74	948.	46	
	25.	72	13.	96.	00.	67.	19.	14.	06.	71.	88.	06.	28.	1	4		8	90	0.9	38.	9.7	87	69.	
	49	3.1	08	38	66	61	29	17	87	23	24	45	06	1	79	3.6	4	1	6		47	1	80	
TOTAL	22	18	25	18	29	25	23	24	27	25	33	28	30	2	18		3	2	26	19	34	16	38	28
	08	03	76	06	44	63	92	16	60	18	12	18	15	9	36	391	6	9	13	77	17	47	196	
	24	3	28	70	32	30	26	04		56	36	27	53	5	18	18	1	4,	55	60	14			

Operating Expenditure by Vote	Jul		Aug		Sep		Oct		Nov		Dec		Jan		Feb		Mar		Apr		May		Jun	
	Pro ject ion	Ac tua l	Pro ject ion	Act ual	Op ex R	Re v R	Op ex R	Re v R	Op ex R	Re v R	Op ex R	Re v R	33. 38	51. 49	64 00. 06	859. 90	8 6 4 0 0. 0 6	6 1 6 3 6. 7 1	62 2. 27	17. 22	44. 50 98	31. 62	755. 62	51 71 27. 30
	63. 31	44 5.5 9	73. 86	02. 51	84. 41	16. 63	68. 58	34. 75	30 79. 13	54. 43	94. 96	71. 81												

Monthly Projections of Capital Expenditure for each vote: Year 2018 and 2019

Expendi ture by Vote	Jul		Aug		Sep		Oct		Nov		Dec		Jan		Feb		Mar		Apr		May		Jun	
	Proj ecti on	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Actu al	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual	Pro ject ion	Act ual
Corpora te Service s	657 600. 00		76 72 00. 00	18 55 35. 00	87 68 00. 00		71 24 00. 00	-	82 20 00. 00		98 64 00. 00	50 7 25	1 09 38 60. 00		1 31 26 32. 00		1 31 26 32. 00	1 52 16		94 80 12. 00	1 23 97	10 13 02	69 27 61. 15	73 00 0.0 0

CHAPTER 6: AUDITOR GENERAL'S FINDINGS: REFERE TO APPENDIX V

VOLUME 11: AUDITED ANNUAL FINANCIAL STATEMENTS: REFER TO APPENDIX X

APPENDIX A: COUNCILLORS, COMMITTEE ALLOCATION AND COUNCIL ATTENDANCE

P'R AND WARD COUNCILLORS

Surname & Initials	Male/Female	Committee Allocation	PR/Ward Councillor	Surname & Initials	Male/Female	Committee Allocation	PR/Ward Councillor
Cllr Makgahlela MB	Male	social cluster	PR	Cllr Ratau IG	Male	EXCO	PR
Cllr Marema TG	Female	infrastructure cluster	PR	Cllr Rababalela SM	Female	EXCO	PR
Cllr Takalo PS	Female	economic cluster	PR	Cllr Maleka PI	Female		PR
Cllr Mabula RO	Female	infrastructure cluster	PR	Cllr Molaba RG	Female		PR
Cllr Thobejane TC	Female	Mpac / Ethics Committee	PR	Cllr Seribishane KG	Male	Mpac	PR
Cllr Shogole MW	Male	Mpac / Ethics Committee	PR	Cllr Thobejane L	Female		PR
Cllr Ledwaba CS	Female	economic cluster	PR	Cllr Mphuti T	Male	economic cluster	PR
Cllr Kgokolo RD	Female		PR	Cllr Ntshabeleng PS	Female		PR
Cllr Mailula LM	Female		PR	Cllr Makola J	Male	social cluster	PR

Cllr Mohlala PM	Female		PR	Cllr Ramalebana	Male	Mpac	PR
Cllr Tlhabjane JB	Male		PR	Cllr Mphahlele TJ	Male		PR
Cllr Mmotla MN	Male	economic cluster	Ward councillor	Cllr Moganedi VM	Female	Mpac	Ward councillor
Cllr Mollo MI	Male	Mpac	Ward councillor	Cllr Babile PT	Female	economic cluster	Ward councillor
Cllr Kutumela MF	Female	infrastructure cluster	Ward councillor	Cllr Mvundlela SW	Male	economic cluster	Ward councillor
Cllr Nkuna FM	Female	infrastructure cluster	Ward councillor	Cllr Ledwaba JL	Male	economic cluster	Ward councillor
Cllr Molatjana ML	Female	social cluster	Ward councillor	Cllr Ledwaba PE	Female	economic cluster	Ward councillor
Cllr Phele RS	Male	Mpac	Ward councillor	Cllr Masemola SG	Female		Ward councillor
Cllr Phoshoko	male	Mpac	Ward councillor	Cllr Ledwaba RL	Female		Ward councillor
Cllr Kgweedi MM	Male	social cluster	Ward councillor	Cllr Morotoba NL	Female		Ward councillor
Cllr Doubada NN	Male	Ethics Committee	Ward councillor	Cllr Choung CM	Female	Mpac	Ward councillor

Cllr Takalo ME	Female	economic cluster	Ward councillor	Cllr Lekoana Mr	Female	economic cluster	Ward councillor
Cllr Leshilo GK	Male	Mpac/ Ethics Committee	Ward councillor	Cllr Petje LT	Male	infrastructure cluster	Ward councillor
Cllr Ntswane MR	Female	Mpac	Ward councillor	Cllr Ramoshaba RS	Female	infrastructure cluster	Ward councillor
Cllr Mathabatha TP	Male	infrastructure cluster	Ward councillor	Cllr Masimela MD	Male	social cluster	Ward councillor

APPENDIX B: COMMITTEE AND COMMITTEE PURPOSE

(a) Executive Committee

Chapter 4 of the Municipal Structures Act, section 42 states that if the council of a municipality establishes an Executive committee, it must elect a number of councillors necessary for effective and efficient government, provided that no more than 20 per cent of the councillors or 10 councillors, whichever is the least are elected. An executive committee may not have less than three members. An executive committee must be composed in such a way that parties and interests represented in the municipal council are represented in the executive committee in substantially the same proportion they are represented in the council. A municipal council may determine any alternative mechanism for the election of an executive committee, provided it complies with section 160 (8) of the constitution.

(b) Municipal Public Accounts Committee

The committee comprise of 11 members of council four females and seven males the committee submit to council for approval their annual work program on an annual basis. Council in every ordinary council meetings referrers reports to the committee for interrogation and to submit an oversight report on all quarterly reports referred to the committee. The committee have submitted an oversight report on the 28th March 2019 on the 2017/18 draft annual report and the committee is not consistent in submitting quarterly performance reports to council. They meet quarterly as required by their approved work program conduct projects visit to ensure quality assurance. The committee participate in the district MPAC forum.

(c) Ethics Committee

The committee comprises of five member's one female and four males the committee report to council on a quarterly basis. They investigate cases of alleged misconduct by councillor and report to council on penalties imposed. The review on a quarterly basis councillors attendance records and report to the speaker of any councillors who have not comply with rules of orders of council and their policy on code of conduct.

(d) Audit Committee

Audit Committee managed to fulfil its roles and responsibilities as outlined in section 166 of the Municipal Finance Managements Act 56 of 2003 (MFMA) and the approved Audit Committee Charter. The Audit Committee adopted appropriate formal terms of reference as contained in the Audit Committee Charter approved by the Municipal Council, regulated its affairs in compliance with the charter and has discharged its responsibilities as contained therein.

The Audit Committee is supported by the Internal Audit Unit of the Municipality in order to discharge and fulfil its responsibilities.

Section 166 of the Municipal Finance Management Act No. (MFMA), provides that the Audit Committee shall:

"a. advise the Municipal Council, the political office bearers, the accounting officer and the management of the municipality, on matters relating to:

- i. internal financial control and internal audit*
- ii. risk management*
- iii. accounting policies*
- iv. the adequacy, reliability and accuracy of the financial reporting and information*
- v. performance management*
- vi. effective governance*
- vii. Compliance with the MFMA and any other applicable legislation.*
- viii. performance evaluation*
- ix. Any other issues referred to it by the municipality or municipal entity.*

b) Review the annual financial statements to provide the municipal council and the management with an authoritative and credible view of the financial position of the municipality, its overall level of compliance with MFMA or any other applicable legislation.

- c) Respond to council on any issues raised by the Auditor General in the audit report.
- d) Carry out such investigations into the financial affairs of the municipality as requested by the municipal council.
- e) Perform such other functions as may be prescribed"

Audit Committee Members and Attendance of meetings

The Audit Committee was appointed with effect from 01 April 2017. It is constituted by the members listed hereunder, and it has to meet at least four times a year as prescribed or more when the need arises. During 2018/2019 financial year four (4) ordinary meetings were held on the 20th July 2018, 22 October 2018, 21 January 2019, and 12th April 2019 and four (4) special Audit Committee meetings were held on the 30th August 2018, 21 February 2019, 24 May 2019 and 21 June 2019. The Audit Committee was able to comply with section 166 (4) (b) of the Municipal Finance Management Act and the approved Audit Committee Charter.

Date of Appointment	Name of Member	Portfolio	Ordinary Meetings Attended	Special Meetings Attended	Total Meetings Attended
01 April 2017	Adv. HM Manthata	Chairperson	4	4	8
01 April 2017	Mr. C Sefala	Member	2	4	6
01 April 2017	Mr. MP Mongalo	Member	3	4	7
01 April 2017	Ms. NJ Manthata	Member	4	4	8

APPENDIX D: FUNCTIONS OF MUNICIPALITY	
The provision and maintenance of child care facilities;	Administer cemeteries, funeral parlours and crematoria;
Development of local tourism;	Cleansing;
Municipal planning;	Control of public nuisances;
Municipal public transport;	Control of undertaking that sell liquor to the public;
Municipal public works;	Ensure the provision of facilities for the accommodation, care and burial of animals;
Storm water management systems;	Fencing and fences;
Administer trading regulations;	Licensing of dogs;
Provision and maintenance of water and sanitation;	Licensing and control of undertakings that sell food to the public;
Administer billboards and display of advertisement in public areas	Administer and maintenance of local amenities;
Development and maintenance of local sport facilities;	Development and maintenance of municipal parks and recreation;
Develop and administer markets;	Regulate noise pollution;
Administer Pounds;	Administer street trading;
Development and maintenance of public places;	Provision of municipal health services.
Refuse removal, refuse dumps and solid waste disposal;	

APPENDIX E AND F: WARD REPORTING AND WARD INFORMATION

Chapter 4 of Local Government: Municipal Structures Act, No. 117 of 1998, part 4 on ward committees, section 72, 73 and 74 states that Only Metropolitan and Local Municipalities of the types mentioned in section 8 (c), (d), (g) and (h) and 9 (b), (d) and (f) may have ward committees. In terms of the powers and functions a ward committee may make recommendations on any matter affecting its ward to the ward councillor or through the ward councillor, to the metro or local council, the executive committee, the executive mayor or the relevant metropolitan sub-council and has such duties and powers as the metro or local council may delegate to it in terms of section 59 of the Local Government: municipal system act, 2000 (Act No.32 OF 2000).

During the 2018/19 financial year the municipality planner to have one meeting per ward during every quarter (120) and all the meetings were held and reported to the office of the speaker and council.

APPENDIX G: RECOMMENDATIONS OF THE MUNICIPAL AUDIT COMMITTEE

The Audit Committee recommended that the Municipality should:

- Accelerate the processes of appointing key personnel (Municipal Manager, Executive Manager Corporate Services, Executive Manager Planning & LED and other key positions that affect service delivery)
- Accelerate the finalization of job evaluation processes.
- Adhere to the approved procurements plan to avoid delays in the appointment of service providers which affects service delivery negatively and expose the Municipality to reputational risk.
- Improve in planning to avoid delays in the appointments of the service providers which lead to withdrawal of GRANTS as that hampers service delivery which is the core function of the Municipality.
- Ensure that performance assessments of the Executive Managers are conducted as prescribed by Performance Management Regulations and approved Municipal Performance Framework.
- Ensure that performance management is cascaded to all staff members which will strengthen commitment and accountability.
- Ensure enforcement of consequences management measures where applicable.
- Strengthen controls on contract management processes and ensure assessment of such service providers on a monthly and quarterly basis.
- Ensure that Mscoa is implemented correctly.
- Refer matters in time to legal services where it is appropriate to obtain a legal opinion.
- Ensure that the revenue enhancement strategy is reviewed, submitted to Council for approval and ensure implementation thereof.
- Ensure that the reviewed revenue enhancement strategy is submitted to Council for approval and ensure implementation of the revenue enhancement strategy.
- Ensure consistency in reports of various departments on the same issue.

APPENDIX I: MUNICIPAL ENTITY/ SERVICE PROVIDER PERFORMANCE SCHEDULE

Performance Category and Description

Rating	Performance category	Description
1	Unacceptable performance	Performance does not meet the standard expected for the job
2	Performance not fully effective	Performance meets some of the standard expected for the job
3	Performance fully effective	Performance fully meet all areas of the job
4	Performance significantly above expectations	Performance is significantly higher than standard expected in the job
5	Outstanding performance	Performance far exceeds the standard expected of a jobholder at this level

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
Extension of Municipal Offices	Mohlatlego Trading Enterprise	R 10 991 927.83	R0.00	Construction at 78%	Services of initial consultant has been terminated, then the municipality took long time to appoint another consultant. This delay had	13/01/2017	26/07/2019	2	Performance meets some of the standard expected for the job.

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
					effect on the prices of the material. To this end the contractor made submission to council for escalation of rates.				
Small Access Bridge: Lehlokwaneng/Tswaing	Maditsi Jan Contraction s and Projects	R 4 192 483.21	R613 429.39	Practically completed	None	24/07/2018	03 May 2019	2	Performance meets some of the standard expected for the job
Upgrading of Mooipla as access road	Moribonwa Africa trading enterprise JV Maditsi Jan Contraction s and Projects	R 25 211 028.06	R3 606 198.05	The Contractor busy with the construction of the bridge(25% work done as per work plan)	None	22 May 2019	21 March 2020	3	Performance fully meet all areas of the job

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
Tarring of main roads from Zone S to Q - Lebowak gomo	PJMJ Engineering and Plant Hire	R8 461 797.52	R1 762 656.6	The Contractor busy with the construction of the layer works(30% work done as per work plan)	None	22 May 2019	22 October 2019	3	Performance fully meet all areas of the job
Upgrading of Hwelereng Access road	Kgwadi Ya Madiba General Trading	R11 599 804,38	R419 000.00	Construction stage at 80% - Contractor has terminated his services with the Municipality and the remaining scope of work will be readvertised	The contractor has been terminated and the municipality is on the process of procuring another contractor to complete the outstanding work	13/11/2017	09/05/2018	1	Performance does not meet the standard expected for the job. Various intervention meetings have been held in this

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
									regard with the Contractor.
Upgrading of Hwelesh aneng access road	Bagaphala Projects Trading cc	R20 439 578,68	R0.00	Construction at 80%- Contractor underperforming	Underperformance of contractor on the process of terminating the contractor	07/12/2017	01/03/2019	1	Performance does not meet the standard expected for the job
Upgrading of Rakgoat ha Internal Streets and Storm water (Multi-Year) Phase2	Papate Elias Construction and Projects cc	R21 022 925,54	R0.00	Completed	None	01/12/2017	30/09/2018	5	Performance far exceeds the standard expected of a jobholder at this level
Construction of Mashite Commu	Seebo/Perpetua Jv	R4 156 800,91	R200 100.00	Practically completed	Waiting connection from Eskom	15/01/2018	15/10/2018	2	Performance meets some of the standard

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
nity Hall (Ward 25)									expected for the job
Ga-Ledwaba Traditional Authority Hall (Ward 13)	Kgwadi Ya Madiba General Trading	R4 156690,53	R0.00	Contractor busy with site establishment	None	22/05/2019	20/12/2019	n/a	n/a
Dublin community Hall (Ward 29)	Diges Group JV Koephu	R4 610 611.16	R0.00	Practical completed contractor busy with snag list	None	07/03/2018	05/07/2019	3	Performance fully meet all areas of the job
Electrification of Tooseng (25) Maralale ng (80) Makgopong	RTT Management (Pty) Ltd	R3 425 783,51	R0.00	Completed	None	01/02/2018	31/05/2019	3	Performance fully meet all areas of the job

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
(10) New									
Electricity of Sefalalo (60)	MPTJ Consultation (Pty) Ltd	R2 654 191,47	R0.00	Completed	None	26/03/2018	29/03/2019	2	Performance meets some of the standard expected for the job
Registration of 1000 sites into Municipal name on portion 12 of farm Voerspoed 458 ks	Poopela Maake Attorneys	As per the Attorney – client scale	R1 399 970,50	Project completed.	None	01 Nov 2018	30 June 2019	5	Performance far exceeds the standard expected of a jobholder at this level
Registration of 304 sites into Municipal name on	Verveen Attorneys	As per the Attorney – client scale	R790 601,48	Project completed.	None	01 Nov 2018	30 June 2019	5	Performance far exceeds the standard expected of

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
portion 20 of farm Voerspoed 458 ks known at Unti-H									a jobholder at this level
Compilation of Integrated Transport Plan	Infra-Africa	R490 70,00	R375 000,00	Draft report has been finalised and approved by Council	The delay was on the establishment of the Transport forum	01 March 2018	30 June 2019	3	Performance fully meet all areas of the job
Compilation of Mphahlele Spatial Development Framework	Mok development	R 400 000,00	R82 000,00	Inception report was done and submitted to the municipality by service provider	External factors affect the projections of the project in terms of squabbles within the Traditional leadership. The project has been discontinued	01 January 2019	30 September 2019	2	Performance meets some of the standard expected for the job
Compilation of Valuation roll	Mod-Hope Properties	R 6 7442 75,34	R813 000,00	Supplementary valuation roll has	None	03 August 2017	31 July 2022	3	Performance fully meet

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
and Maintenance (2017-2022)				being Gazetted on the provincial Gazettee and newspaper					all areas of the job
Tourism Plan	Urban Econ	R376 139.00	R376 139.00	Completed	None	01 May 2018	30 April 2019	05	Performance far exceeds the standard expected of a jobholder at this level
Review of LED Strategy	Urban Econ	R195 350.00	R195 350.00	Completed	None	01 May 2018	30 April 2019	05	Performance far exceeds the standard expected of a jobholder at this level

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
Maintenance of Fixed Assets Register for a Period of 36 Months (June 2014)	Arms audit	R 5 500 423.00	R 2 663 726.85	In progress	None	15/02/2018	15/02/2021	03	Performance fully meet all areas of the job
Professional Service Provider for Insurance for a period of 36 Months	Lateral Unison	R 897 216.00 (Premium per annum before annual increase and additional assets)	R 2 493 674.69	In progress	None	01/09/2017	01/09/2020	03	Performance fully meet all areas of the job
Travel Management Services	Babinwa Travel	20% Commission for car rental,	R 342 7517.43	In progress	None	02/07/2018	02/07/2020	03	Performance fully meet

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
as and when required for a period of 24 months (march 2016)		accommodation and domestic flight and 25% commission for international flights.							all areas of the job
Security Services for Cash Collection for a Period of 24 Months	Fidelity Cash Solutions	R 556 365.60	R 444 763.77	In progress	None	01/03/2018	29/02/2020	03	Performance fully meet all areas of the job
Supply and delivery of Photocopy Papers for a period of	Molaba Investment	R 684.06 (Itemised pricing as per pricing schedule)	R 139 926.49	In progress	None	21/02/2018	21/02/2020	03	Performance fully meet all areas of the job

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
24 Months as and when Required									
Supply and delivery of Photocopy Papers for a period of 24 Months as and when Required	Bohlabatsat si JV Segeru General supplies	R 811.80 (Itemised pricing as per pricing schedule)	R 192 672.49	In progress	None	21/02/2018	21/02/2020	03	Performance fully meet all areas of the job
Supply and delivery of Photocopy	Rekgothe and Sons Trading and projects	R 956.00 (Itemised pricing as per	R 278 215.00	In progress	None	21/02/2018	21/02/2020	03	Performance fully meet all areas of the job

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
Papers for a period of 24 Months as and when Required		pricing schedule)							
Supply and delivery of Photocopy Papers for a period of 24 Months as and when Required	Itirele Serogole Enterprises	R 1630.00 (Itemised pricing as per pricing schedule)	R 271 950.00	In progress	None	21/02/2018	21/02/2020	03	Performance fully meet all areas of the job
Supply and delivery	LRP General Supplier	R 1 003.40	R 229 557.02	In progress	None	21/02/2018	21/02/2020	03	Performance fully meet

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
of Photocopy Papers for a period of 24 Months as and when Required		(Itemised pricing as per pricing schedule)							all areas of the job
Supply and delivery of Cartridges for a period of 24 Months as and when Required	Phelane Suppliers and services	R 143 165.76 (Itemised pricing as per pricing schedule)	R 725 602.58	In progress	None	21/02/2018	21/02/2020	03	Performance fully meet all areas of the job

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
Supply and delivery of Cartridges for a period of 24 Months as and when Required	Hackfort Investment PTY	R 109 229.33 (Itemised pricing as per pricing schedule)	R 608 278.75	In progress	None	21/02/2018	21/02/2020	03	Performance fully meet all areas of the job
Supply and delivery of Cleaning materials as and when Required for a period of 24 Months	Agang Bataui General Trading & Projects	R 15 529.60 (Itemised pricing as per pricing schedule)	R 189 310.00	In progress	None	01/08/2018	31/08/2020	03	Performance fully meet all areas of the job

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
Supply and delivery of Cleaning materials as and when Required for a period of 24 Months	Ngwana Kadiaka Trading Projects	R 14 394.00 (Itemised pricing as per pricing schedule)	R 130 500.00	In progress	None	01/08/2018	31/08/2020	01	Poor (Unable to deliver)
Printing and folding of municipal statements for a period of 3 years (January 2016)	Maitronic Direct Marketing	R 2 904 249.60 (Excluding newly registered Property)	R 0.00	In progress	None	01/04/2019	31/03/2022	03	Performance fully meet all areas of the job
Preparation of annual financial	Cathu Consulting	R 1 346 650.00	R 0.00	In progress	None	01/05/2019	31/11/2019	03	Performance fully meet all areas of the job

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
statement for the financial year ending June 2018									
Landfill Management	Theuwedi Business Enterprise	R5,500,000.00	R423 462.54 monthly expenditure	Not completed	Term Contract	01/02/2017	31/01/2020	4	Performance is significantly higher than standard expected in the job
Computerised learners license testing System	National Road Traffic Management Corporation		Municipality will maintain their systems provided there is a need to fix or replace them	Ongoing	Term contract	29 January 2019	Indefinite as per the SLA with the Department of Transport	5	Performance far exceeds the standard expected of a jobholder at this level

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
Supply and delivery of traffic uniform	White Hall Trading and Projects	R48 399.84	R00	Not completed	Term contract	01/04/2018	31/05/2021	3	Performance fully meet all areas of the job
Supply, installation and administration support of the Electronic Traffic Fines Management System	Mavambo Intelligence Transport Solution (PTY) LTD	R0.50 for every R1.00 per paid fine	R00	Not completed	Term contract	01/02/2019	31/01/2022	2	Performance meets some of the standard expected for the job
Supply and delivery of Road Safety Promotional Material	Mogotwane Business Trading and Projects	R310 332.62	R00	Not completed	Once off	31/12/2018	31/03/2019	3	Good

Project Name	Appointed Service Providers	Contract Amount	Annual Expenditure	Project Status quo	Reason for Non-completion	Project start date	Project End Date	Scoring (1-5 Rating)	Performance description
Computerised learners license testing System	National Road Traffic Management Corporation	Cost Free operating system	Municipality will maintain their systems provided there is a need to fix or replace them	Ongoing	Term contract	29 January 2019	Indefinite as per the SLA with the Department of Transport	5	Performance far exceeds the standard expected of a jobholder at this level

APPROVAL BY ACTING MUNICIPAL MANAGER



Acting Municipal Manager

Mr Gafane L.A

30/01/2020

Date